

Consol Energy ACAA Projects Daily Update

Report Date: 1/5/2015		Day of Week: Monday	
Gates Open: ZZ, QQQ			
PREVIOUS DAY'S WORK			
Work Area	Working Hours	Vendors on Site	Work Description
ACAA Pad 2	7:00AM - 5:00PM	ARS	Drilling - Continuous drilling; Construction - Friday - Tracked/regarded slopes in preparation for re-seeding and mulching.
ACAA Pad 1			Drilling - Continuous drilling
ACAA FI-3			No work
ACAA Bridge 2	7:00AM - 3:00PM	Golden Triangle	Construction - Friday - Installed drainage, formed approach slabs, and installed approach slab rebar.
ACAA CI-1			No work
ACAA CI-2			No work
ACAA Pad 4		Trumbull, Penn Line Svc, Duquesne Light, Global	Construction - Friday - Trumbull excavated the entrance to the access road at McClaren Rd; Penn Line installed power poles while Duquesne Light installed their electrical tie in for Pad 4; Global hydro-tested the production lines, completed their project and demobilized their equipment and materials. Saturday - Trumbull excavated the entrance at McClaren Rd but had to shut down early due to weather.
Pipeline 2 - North			No work since 12/30/2014; All previous work reported.
Pipeline 2 - South			No work since 12/30/2014; All previous work reported.
TODAY'S PLANNED WORK			
Work Area	Planned Work Description		
ACAA Pad 2	Drilling - Continuous drilling		
ACAA Pad 1	Drilling - Continuous drilling		
ACAA FI-3	No work		
ACAA Bridge 2	Construction - Golden Triangle is forming approach slabs and installing rebar.		
ACAA CI-1	No work		
ACAA CI-2	No work		
ACAA Pad 4	Construction - Trumbull is excavating the access road entrance and grading access road slopes; Penn Line is installing the power line for Pad 4.		
Pipeline 2 - North	AEP is installing water vault for CI-2; Reclaiming ROW at Station 112+00 to 116+00; Welding pipe for Vortec Rd crossing; Welding pipe for tie in at Station 196+00 to 199+00.		
Pipeline 2 - South	All work is complete on the south side until time to test the pipe.		