

Consol Energy ACAA Projects Daily Update

Report Date:	2/4/2015	Day of Week:	Wednesday
Gates Open:	ZZ, QQQ		
PREVIOUS DAY'S WORK			
Work Area	Working Hours	Vendors on Site	Work Description
ACAA Pad 2			Drilling - Continuous drilling
ACAA Pad 1			Drilling - Rig moved off location 01/02/2015
ACAA FI-3			No work
ACAA Bridge 2	7:00AM	3:00PM	Golden Triangle Construction - Installed 54" pipe
ACAA CI-1			No work
ACAA CI-2			No work
ACAA Pad 4			Construction - No work due to icy conditions.
Pipeline 2 - North	6:30AM	6:30PM	Alex E. Paris AEP continued boring Wetland 12; Continued backfilling from 173+00 to 167+00; Continued backfilling 197+00 to 192+00; Welded on fabrication in the yard.
Pipeline 2 - South	6:30AM	6:30PM	Alex E. Paris AEP is installed Stream Crossing 1 bridge; They core drilled the opening in 8" water vault near Pad 2.
TODAY'S PLANNED WORK			
Work Area	Planned Work Description		
ACAA Pad 2	Drilling - Continuous drilling		
ACAA Pad 1	Drilling - Rig moved off location 01/02/2015		
ACAA FI-3	No work		
ACAA Bridge 2	Construction - Golden Triangle installed 54" pipe.		
ACAA CI-1	No work		
ACAA CI-2	No work		
ACAA Pad 4	Construction - Trumbull placed stone.		
Pipeline 2 - North	AEP is tie-in welding on the 16" steel bore string pulled through Wetland 12; Continuing backfilling from 173+00 to 167+00; Continuing backfilling 197+00 to 192+00.		
Pipeline 2 - South	AEP is welding on the 16" steel for Stream Crossing 1; Continuing pilot holes for core drilling on water vaults; Installing temp. above ground water line to FI-3.		