

Consol Energy ACAA Projects Daily Update

Report Date:	2/6/2015	Day of Week:	Friday
Gates Open:	ZZ, QQQ		
PREVIOUS DAY'S WORK			
Work Area	Working Hours	Vendors on Site	Work Description
ACAA Pad 2			Drilling - Continuous drilling
ACAA Pad 1			Drilling - Rig moved off location 01/02/2015
ACAA FI-3	9:00AM	5:00PM	Penn Mechanical Construction - Installed safety equipment
ACAA Bridge 2	7:00AM	3:00PM	Golden Triangle Construction - Installed 54" pipe and end walls.
ACAA CI-1			No work
ACAA CI-2			No work
ACAA Pad 4	6:30AM	12:00PM	Trumbull Construction - Trumbull unloaded materials
Pipeline 2 - North	6:30AM	6:30PM	Alex E. Paris AEP completed tie-in welding on the 16" steel bore string pulled through Wetland 12 (Pad 4 side); Fabricated additional pipe for testing in the yard.
Pipeline 2 - South	6:30AM	6:30PM	Alex E. Paris Continued drilling pilot holes for core drilling on water vaults
TODAY'S PLANNED WORK			
Work Area	Planned Work Description		
ACAA Pad 2	Drilling - Continuous drilling		
ACAA Pad 1	Drilling - Rig moved off location 01/02/2015		
ACAA FI-3	No work		
ACAA Bridge 2	Construction - Golden Triangle installing 54" pipe.		
ACAA CI-1	No work		
ACAA CI-2	No work		
ACAA Pad 4	No work		
Pipeline 2 - North	AEP continues to tie-in fusing on the 12" water line through Wetland 12 (Pad 4 side); AEP continuing welding on the 16" steel near Wetland 12 (Vortec Rd side); Welding section for Creek Crossing #1; Continuing final grade restoration between Creek Crossing #13 and #14.		
Pipeline 2 - South	AEP continuing work on water vaults; Assisted FTMA in flushing water to FI-3.		