

### Consol Energy ACAA Projects Daily Update

Report Date:	2/9/2015		Day of Week:	Monday	
Gates Open:	ZZ, QQQ				
PREVIOUS DAY'S WORK					
Work Area	Working Hours		Vendors on Site	Work Description	
ACAA Pad 2				Drilling - Continuous drilling	
ACAA Pad 1				Drilling - Rig moved off location 01/02/2015	
ACAA FI-3				No work	
ACAA Bridge 2	7:00AM	3:00PM	Golden Triangle	Construction - Installed the upstream 54" endwall. No work Saturday or Sunday.	
ACAA CI-1				No work	
ACAA CI-2				No work	
ACAA Pad 4	7:00AM	3:00PM	Trumbull	Construction - Trumbull placed stone. No work Saturday or Sunday.	
Pipeline 2 - North	6:30AM	6:30PM	Alex E. Paris	AEP continues to tie-in fusing on the 12" water line through Wetland 12 (Pad 4 side); AEP continuing welding on the 16" steel near Wetland 12 (Vortec Rd side); Welding section for Creek Crossing #1; No work Saturday or Sunday	
Pipeline 2 - South	6:30AM	6:30PM	Alex E. Paris	Continued drilling pilot holes for core drilling on water vaults. No work on Saturday or Sunday.	
Pipeline 3 - South	6:30AM	6:30PM	PVE Sheffler	Saturday - PVE Sheffler located wetlands and LOD in ACAA Pipeline Segment 3.	
TODAY'S PLANNED WORK					
Work Area	Planned Work Description				
ACAA Pad 2	Drilling - Continuous drilling				
ACAA Pad 1	Drilling - Rig moved off location 01/02/2015. Construction - Trumbull is assisting Penn Line with moving the rig cable and installing conduit for the horizontal rig.				
ACAA FI-3	No work				
ACAA Bridge 2	Construction - Golden Triangle is finishing installing the 54" RCP.				
ACAA CI-1	No work				
ACAA CI-2	No work				
ACAA Pad 4	No work				
Pipeline 2 - North	AEP continuing welding on the 16" steel near wetland 12 (Vortec Road side). Continuing welding 16" steel for 4+50 to 1+00. Continuing final grade restoration between STA 183+50 and 190+00.				
Pipeline 2 - South	AEP continuing work on water vaults. Assist FTMA in flushing water to FI-3.				
Pipeline 3 - South	PVE Sheffler continued locating wetlands and LOD in ACAA Pipeline Segment 3.				