

### Consol Energy ACAA Projects Daily Update

Report Date:	2/10/2015	Day of Week:	Tuesday	
Gates Open:	ZZ, QQQ			
PREVIOUS DAY'S WORK				
Work Area	Working Hours		Vendors on Site	Work Description
ACAA Pad 2				<b>Drilling</b> - Continuous drilling
ACAA Pad 1	6:30AM	4:30PM	Trumbull, Penn Lines	<b>Drilling</b> - Rig moved off location 01/02/2015; <b>Construction</b> - Trumbull/Penn Lines installed conduit for the rig cable and regarded the access road.
ACAA FI-3				No work
ACAA Bridge 2	7:00AM	3:00PM	Golden Triangle	<b>Construction</b> - Installed 54" RCP culvert
ACAA CI-1				No work
ACAA CI-2				No work
ACAA Pad 4				No work
Pipeline 2 - North	6:30AM	6:30PM	Alex E. Paris	AEP continued welding on the 16" steel near Wetland 12 (Vortec Road side); Continued final grade restoration between STA 183+50 and 190+00; Pulled temporary equipment crossing at Stream Crossing 13.
Pipeline 2 - South	6:30AM	6:30PM	Alex E. Paris	AEP continued work on water vaults; Assist FTMA in flushing water to FI-3; Set up flume and moved creek crossing pipe to Stream 1.
Pipeline 3 - South	6:30AM	6:30PM	PVE Sheffler	PVE Sheffler continued locating wetlands and LOD in ACAA Pipeline Segment 3.
TODAY'S PLANNED WORK				
Work Area	Planned Work Description			
ACAA Pad 2	<b>Drilling</b> - Continuous drilling. <b>Construction</b> - Trumbull is re-grading the access road			
ACAA Pad 1	<b>Drilling</b> - Rig moved off location 01/02/2015. <b>Construction</b> - Trumbull is re-grading the access road.			
ACAA FI-3	No work			
ACAA Bridge 2	<b>Construction</b> - Golden Triangle is installing 54" RCP.			
ACAA CI-1	No work			
ACAA CI-2	No work			
ACAA Pad 4	No work			
Pipeline 2 - North	AEP continuing tie-in welding on the 16" steel between Wetland 12 and Vortec Road; Repaired final grade restoration of Penn Lines activity for Pad 4 power line; Final grade restoration between STA 147+50 and 162+00 (Between Pad 4 and Wetland 12).			
Pipeline 2 - South	AEP continuing work on water vault at FI-3; Installing Creek Crossing 1 at STA 2+00; Installing temporary above ground water line to FI-3.			
Pipeline 3 - South	PVE Sheffler continued locating wetlands and LOD in ACAA Pipeline Segment 3.			