

Consol Energy ACAA Projects Daily Update

Report Date:	2/11/2015		Day of Week:	Wednesday	
Gates Open:	ZZ, QQQ				
PREVIOUS DAY'S WORK					
Work Area	Working Hours		Vendors on Site	Work Description	
ACAA Pad 2				Drilling - Continuous drilling	
ACAA Pad 1	6:30AM	4:30PM	Trumbull, Penn Lines	Drilling - Rig moved off location 01/02/2015. Construction - Trumbull/Penn graded and added stone to the access road.	
ACAA FI-3				No work	
ACAA Bridge 2	7:00AM	3:00PM	Golden Triangle	Construction - Installed 54" RCP culvert.	
ACAA CI-1				No work	
ACAA CI-2				No work	
ACAA Pad 4				No work	
Pipeline 2 - North	6:30AM	6:30PM	Alex E. Paris	AEP finished tie-in welding on the 16" steel between wetland 12 and Vortec Rd; Repaired final grade restoration of Penn Lines activity for Pad 4 power line; Final grade restoration between: STA 147+50 and 162+00 (Between Pad 4 and Wetland 12).	
Pipeline 2 - South	6:30AM	6:30PM	Alex E. Paris	AEP continued work on water vault at FI-3; Installed Creek Crossing #1 at STA 2+00.	
Pipeline 3 - South	6:30AM	6:30PM	PVE Sheffler	PVE Sheffler continued locating wetlands and LOD in ACAA Pipeline Segment 3.	
Work Area	Planned Work Description				
ACAA Pad 2	Drilling - Continuous drilling. Construction - Trumbull is re-grading the access road.				
ACAA Pad 1	Drilling - Rig moved off location 01/02/2015. Construction - Trumbull is re-grading the access road.				
ACAA FI-3	No work				
ACAA Bridge 2	Construction - Golden Triangle is doing final cleanup.				
ACAA CI-1	No work				
ACAA CI-2	No work				
ACAA Pad 4	Construction - Trumbull is installing water valve vault.				
Pipeline 2 - North	AEP is tie-in welding on the 16" steel bore string pulled through Wetland 12; Continuing backfilling from 173+00 to 167+00; Continuing backfilling 197+00 to 192+00.				
Pipeline 2 - South	AEP continuing work on water vaults; Installing 16" steel from STA 0+00 to 4+50.				
Pipeline 3 - South	PVE Sheffler continuing locating wetlands and LOD; Penn Mechanical installing wetland exclusionary fencing.				