

Consol Energy ACAA Projects Daily Update

Report Date:	2/13/2015		Day of Week:	Friday
Gates Open:	ZZ, QQQ			
PREVIOUS DAY'S WORK				
Work Area	Working Hours		Vendors on Site	Work Description
ACAA Pad 2	6:30AM	4:30PM	Trumbull	Drilling - Continuous drilling; Construction - Trumbull graded and placed stone on the access road.
ACAA Pad 1				Drilling - Rig moved off location 01/02/2015.
ACAA FI-3	6:30AM	4:30PM	Trumbull	Construction - Trumbull graded and placed stone on the access road.
ACAA Bridge 2	7:00AM	3:00PM	Golden Triangle	Construction - Placed barrier on the bridge and mobilized equipment out.
ACAA CI-1				No work
ACAA CI-2				No work
ACAA Pad 4				Drilling - Rig moved in and rigging up.
Pipeline 2 - North	6:30AM	6:30PM	Alex E. Paris	AEP continued work on water vaults. Continued final grade restoration between: STA 147+50 and 162+00 (Between Pad 4 and Wetland 12). Continued welding in yard.
Pipeline 2 - South	6:30AM	6:30PM	Alex E. Paris	AEP backfilled 16" steel from STA 0+70 to 4+50
Pipeline 3 - South	6:30AM	6:30PM	PVE Sheffler, Penn Mechanical	PVE Sheffler continued locating wetlands and LOD; Penn Mechanical installed wetland exclusionary fencing.
Work Area	Planned Work Description			
ACAA Pad 2	Drilling - Continuous drilling.			
ACAA Pad 1	Drilling - Rig moved off location 01/02/2015.			
ACAA FI-3	No work			
ACAA Bridge 2	Construction - Golden Triangle is de-mobilizing equipment.			
ACAA CI-1	No work			
ACAA CI-2	No work			
ACAA Pad 4	Drilling - Rig moved in and rigging up.			
Pipeline 2 - North	AEP is not working on-site today.			
Pipeline 2 - South	AEP is not working on-site today.			
Pipeline 3 - South	PVE Sheffler continued locating wetlands and LOD.			