

Consol Energy ACAA Projects Daily Update

| Report Date: | 2/17/2015 | Day of Week: | Tuesday |
|----------------------|---|-----------------|---|
| Gates Open: | ZZ, QQQ | | |
| PREVIOUS DAY'S WORK | | | |
| Work Area | Working Hours | Vendors on Site | Work Description |
| ACAA Pad 2 | | | Drilling - Continuous drilling |
| ACAA Pad 1 | | | Drilling - Rig moved off location 01/02/2015 |
| ACAA FI-3 | | | No work |
| ACAA Bridge 2 | | | Construction - No work due to weather |
| ACAA CI-1 | | | No work |
| ACAA CI-2 | | | No work |
| ACAA Pad 3 | | | No work |
| ACAA Pad 4 | | | Drilling - Continuous drilling |
| ACAA Pad 6 | | | No work |
| Pipeline 2 - North | | | No work Friday, Saturday or Sunday. |
| Pipeline 2 - South | | | No work Friday, Saturday or Sunday. |
| Pipeline 3 | 6:30AM | 4:30PM | PVE Sheffler continued locating wetlands and LOD. |
| Pipeline 4 | | | No work |
| TODAY'S PLANNED WORK | | | |
| Work Area | Planned Work Description | | |
| ACAA Pad 2 | Drilling - Continuous drilling | | |
| ACAA Pad 1 | Drilling - Rig moved off location 01/02/2015 | | |
| ACAA FI-3 | No work | | |
| ACAA Bridge 2 | Construction - No work due to weather. | | |
| ACAA CI-1 | No work | | |
| ACAA CI-2 | No work | | |
| ACAA Pad 3 | Construction - Penn Mechanical is installing wetland fence | | |
| ACAA Pad 4 | Drilling - Continuous drilling | | |
| ACAA Pad 6 | Construction - Penn Mechanical is installing wetland fence | | |
| Pipeline 2 - North | AEP is not on site today due to weather. | | |
| Pipeline 2 - South | AEP/Trenton is sealing the road bore casing; Reclaimed bridge area at Vortec Rd; Buried poly line for hydro test behind laydown yard. | | |
| Pipeline 3 | No work | | |
| Pipeline 4 | PVE Sheffler continuing to locate and flag wetlands and LOD. | | |