

Consol Energy ACAA Projects Daily Update

Report Date:	2/26/2015		Day of Week:	Thursday
Gates Open:	ZZ, QQQ			
PREVIOUS DAY'S WORK				
Work Area	Working Hours		Vendors on Site	Work Description
ACAA Pad 2	6:30 AM	2:30 PM	Trumbull	Drilling - Continuous horizontal drilling. Construction - Trumbull graded and placed stone.
ACAA Pad 1				Drilling - Vertical rig moved off location 01/02/2015
ACAA FI-3				No work
ACAA Bridge 2				No work
ACAA CI-1				No work
ACAA CI-2				No work
ACAA Pad 3	9:00 AM	5:00 PM	Land Clearing Specialists	Construction - Land Clearing Specialists cut trees on the pad.
ACAA Pad 4				Drilling - Continuous vertical drilling
ACAA Pad 6	9:00 AM	5:00 PM	Land Clearing Specialists	Construction - Land Clearing Specialists cut trees on the pad.
Pipeline 2 - North	6:30 AM	3:30 PM	Alex E. Paris	AEP hauled equipment out of laydown yard.
Pipeline 2 - South				No work
Pipeline 3				No work
Pipeline 4				No work
TODAY'S PLANNED WORK				
Work Area	Planned Work Description			
ACAA Pad 2	Drilling - Continuous horizontal drilling.			
ACAA Pad 1	Drilling - Vertical rig moved off location 01/02/2015			
ACAA FI-3	Construction - Trumbull is installing bollards.			
ACAA Bridge 2	No work			
ACAA CI-1	No work			
ACAA CI-2	No work			
ACAA Pad 3	Construction - Land Clearing Specialists is cutting timber.			
ACAA Pad 4	Drilling - Continuous vertical drilling			
ACAA Pad 6	Construction - Land Clearing Specialists is cutting timber.			
Pipeline 2 - North	AEP is hauling equipment out of laydown yard, continuing work on water line vaults, and is preparing valve sets for the water line hydro test.			
Pipeline 2 - South	AEP is preparing valve sets for the water line hydro test.			
Pipeline 3	AEP is installing rock construction entrances along McCaslin Road; Land Clearing Specialists (LCS) is cutting trees on our ROW near Pad 3.			
Pipeline 4	No work			