

Consol Energy ACAA Projects Daily Update

Report Date:	2/27/2015	Day of Week:	Friday
Gates Open:	ZZ, QQQ		
PREVIOUS DAY'S WORK			
Work Area	Working Hours	Vendors on Site	Work Description
ACAA Pad 2			Drilling - Continuous horizontal drilling.
ACAA Pad 1			Drilling - Vertical rig moved off location 01/02/2015
ACAA FI-3	6:30 AM	4:30 PM	Trumbull
ACAA Bridge 2			No work
ACAA CI-1			No work
ACAA CI-2			No work
ACAA Pad 3	7:00 AM	5:00 PM	Land Clearing Specialists
ACAA Pad 4			Drilling - Continuous vertical drilling
ACAA Pad 6	7:00 AM	11:00 PM	Land Clearing Specialists
Pipeline 2 - North	6:30 AM	3:30 PM	Alex E. Paris
Pipeline 2 - South	6:30 AM	3:30 PM	Alex E. Paris
Pipeline 3	6:30 AM	3:30 PM	Alex E. Paris
Pipeline 4			No work
TODAY'S PLANNED WORK			
Work Area	Planned Work Description		
ACAA Pad 2	Drilling - Continuous horizontal drilling.		
ACAA Pad 1	Drilling - Vertical rig moved off location 01/02/2015		
ACAA FI-3	No work		
ACAA Bridge 2	No work		
ACAA CI-1	No work		
ACAA CI-2	No work		
ACAA Pad 3	Construction - Land Clearing Specialists is cutting timber and installing rock construction entrance.		
ACAA Pad 4	Drilling - Continuous vertical drilling		
ACAA Pad 6	Construction - Land Clearing Specialists will cut timber this afternoon pending equipment mobilization.		
Pipeline 1	PVE Sheffler is surveying the sales line LOD (Limits Of Disturbance) and wetlands for next week's clearing schedule.		
Pipeline 2 - North	No work		
Pipeline 2 - South	AEP has begun filling the waterline preparing for next week's hydrostatic test.		
Pipeline 3	AEP is installing RCE's (Rock Construction Entrance) and air bridges on gas line crossings along McCaslin Rd for future pipeline clearing. Land Clearing Specialist is continuing to clear ROW heading up to Pad 3.		
Pipeline 4	No work		