

Consol Energy ACAA Projects Daily Update

| Report Date: | 3/2/2015 | Day of Week: | Monday | |
|----------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------|---------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| Gates Open: | ZZ, QQQ | | | |
| PREVIOUS DAY'S WORK | | | | |
| Work Area | Working Hours | | Vendors on Site | Work Description |
| ACAA Pad 2 | | | | Drilling - Rigging down and moving rig and equipment off location. |
| ACAA Pad 1 | | | | Drilling - Horizontal rig moving in and rigging up. |
| ACAA FI-3 | | | | No work |
| ACAA Bridge 2 | | | | No work |
| ACAA CI-1 | | | | No work |
| ACAA CI-2 | | | | No work |
| ACAA Pad 3 | 7:00 AM | 5:00 PM | Land Clearing Specialists | Construction - Friday - LCS cut timber and installed rock construction entrance. Saturday - Cut and processed timber; Installed filter sock at rock construction entrance. |
| ACAA Pad 4 | | | | Drilling - Continuous vertical drilling |
| ACAA Pad 6 | 7:00 AM | 11:00 PM | Land Clearing Specialists | Construction - Land Clearing Specialists cut timber |
| Pipeline 2 - North | 6:30 AM | 3:30 PM | Alex E. Paris | AEP is worked on filling the water line to prepare for hydro test. |
| Pipeline 2 - South | 6:30 AM | 3:30 PM | Alex E. Paris | AEP is worked on filling the water line to prepare for hydro test. |
| Pipeline 3 | | | | No work |
| Pipeline 4 | 6:30 AM | 3:30 PM | Land Clearing Specialists | LCS continued clearing pipeline ROW up to Pad 3. |
| TODAY'S PLANNED WORK | | | | |
| Work Area | Planned Work Description | | | |
| ACAA Pad 2 | Drilling - Rigging down and moving rig and equipment off location. Construction - Trumbull is assisting Penn Line with removing the rig electric cable and backfilling the electrical trench. | | | |
| ACAA Pad 1 | Drilling - Horizontal rig moving in and rigging up. | | | |
| ACAA FI-3 | No work | | | |
| ACAA Bridge 2 | No work | | | |
| ACAA CI-1 | No work | | | |
| ACAA CI-2 | No work | | | |
| ACAA Pad 3 | Construction - Land Clearing Specialists is cutting and processing timber. | | | |
| ACAA Pad 4 | Drilling - Continuous vertical drilling | | | |
| ACAA Pad 6 | Construction - Land Clearing Specialists is cutting timber. | | | |
| Pipeline 1 | PVE Sheffler is surveying the sales line ROW and wetlands. | | | |
| Pipeline 2 - North | AEP is topping of the waterline and preparing for hydro test today; Pad 2 AEP is clearing snow from around gas riser for gas hydro testing. | | | |
| Pipeline 2 - South | AEP is topping of the waterline and preparing for hydro test today; Pad 2 AEP is clearing snow from around gas riser for gas hydro testing. | | | |
| Pipeline 3 | Land Clearing Specialists is continuing to clear pipeline ROW to Pad 3. | | | |
| Pipeline 4 | Land Clearing Specialists is continuing to clear pipeline ROW to Pad 3. | | | |