

Consol Energy ACAA Projects Daily Update

Report Date:	3/3/2015	Day of Week:	Tuesday
Gates Open:	ZZ, QQQ		
PREVIOUS DAY'S WORK			
Work Area	Working Hours	Vendors on Site	Work Description
ACAA Pad 2	6:30 AM - 4:30 PM	Trumbull	Drilling - Rigging down and moving horizontal rig and equipment off location. Construction - Trumbull assisted Penn Line service with moving the rig electric cable.
ACAA Pad 1			Drilling - Horizontal rig moving in and rigging up.
ACAA FI-3			No work
ACAA Bridge 2			No work
ACAA CI-1			No work
ACAA CI-2			No work
ACAA Pad 3	7:00 AM - 5:00 PM	Land Clearing Specialists	Construction - LCS cut and processed timber.
ACAA Pad 4			Drilling - Continuous vertical drilling
ACAA Pad 6	7:00 AM - 11:00 PM	Land Clearing Specialists	Construction - Land Clearing Specialists cut timber
Pipeline 1	6:30 AM - 3:30 PM	PVE Sheffler	PVE Sheffler is surveying the sales line ROW and wetlands.
Pipeline 2 - North	6:30 AM - 3:30 PM	Alex E. Paris	AEP is topping of the waterline and preparing for hydro test today; Pad 2 AEP is clearing snow from around gas riser for gas hydro testing.
Pipeline 2 - South	6:30 AM - 3:30 PM	Alex E. Paris	AEP is topping of the waterline and preparing for hydro test today; Pad 2 AEP is clearing snow from around gas riser for gas hydro testing.
Pipeline 3			No work
Pipeline 4	6:30 AM - 3:30 PM	Land Clearing Specialists	LCS continued clearing pipeline ROW up to Pad 3.
TODAY'S PLANNED WORK			
Work Area	Planned Work Description		
ACAA Pad 2	Drilling - Rigging down and moving horizontal rig and equipment off location.		
ACAA Pad 1	Drilling - Horizontal rig moving in and rigging up.		
ACAA FI-3	No work		
ACAA Bridge 2	No work		
ACAA CI-1	No work		
ACAA CI-2	No work		
ACAA Pad 3	Construction - Land Clearing Specialists is cutting and processing timber.		
ACAA Pad 4	Drilling - Continuous vertical drilling		
ACAA Pad 6	Construction - Land Clearing Specialists is cutting timber.		
Pipeline 1	Penn Mechanical is installing exclusionary fence around wetlands starting at RT.30 towards US 22; PVE Sheffler is surveying ROW from Seabright Rd towards Beagle Club Rd.		
Pipeline 2 - North	AEP has completed the waterline hydro test and began breaking down the test trailer; Weather permitting AEP will begin finishing the air release installations starting on the south side of Hwy 376.		
Pipeline 2 - South	AEP has completed the waterline hydro test and began breaking down the test trailer; Weather permitting AEP will begin finishing the air release installations starting on the south side of Hwy 376.		
Pipeline 3	Land Clearing Specialist is continuing to clear ROW from Pad 3 towards Sweeny Rd.		
Pipeline 4	No work		