

Consol Energy ACAA Projects Daily Update

Report Date:	3/4/2015	Day of Week:	Wednesday
Gates Open:	ZZ, QQQ		
PREVIOUS DAY'S WORK			
Work Area	Working Hours	Vendors on Site	Work Description
ACAA Pad 2			Drilling - Rigging down and moving horizontal rig and equipment off location.
ACAA Pad 1			Drilling - Horizontal rig drilling.
ACAA FI-3			No work
ACAA Bridge 2			No work
ACAA CI-1			No work
ACAA CI-2			No work
ACAA Pad 3	7:00 AM	5:00 PM	Land Clearing Specialists
ACAA Pad 4			Drilling - Continuous vertical drilling
ACAA Pad 6	7:00 AM	11:00 PM	Land Clearing Specialists
Pipeline 1	6:30 AM	3:30 PM	PVE Sheffler - Penn Mechanical
Pipeline 2 - North	6:30 AM	3:30 PM	Alex E. Paris
Pipeline 2 - South	6:30 AM	3:30 PM	Alex E. Paris
Pipeline 3	6:30 AM	3:30 PM	Land Clearing Specialists
Pipeline 4	6:30 AM	3:30 PM	Land Clearing Specialists
TODAY'S PLANNED WORK			
Work Area	Planned Work Description		
ACAA Pad 2	Drilling - Rigging down and moving horizontal rig and equipment off location.		
ACAA Pad 1	Drilling - Horizontal rig drilling.		
ACAA FI-3	No work		
ACAA Bridge 2	No work		
ACAA CI-1	No work		
ACAA CI-2	No work		
ACAA Pad 3	Construction - Land Clearing Specialists is cutting timber.		
ACAA Pad 4	Drilling - Continuous vertical drilling		
ACAA Pad 6	Construction - Land Clearing Specialists is cutting timber.		
Pipeline 1	Land Clearing Specialists started hand cutting trees at Rt. 30; PVE Sheffler is surveying ROW south of Beagle Club Rd.		
Pipeline 2 - North	AEP did not work because of weather.		
Pipeline 2 - South	AEP did not work because of weather.		
Pipeline 3	Land Clearing Specialist continued to clear trees on Pad 3 and started moving equipment over to the south side of Segment 3 ROW.		
Pipeline 4	No work		