

Consol Energy ACAA Projects Daily Update

Report Date:	3/13/2015	Day of Week:	Friday	
Gates Open:	ZZ, QQQ			
PREVIOUS DAY'S WORK				
Work Area	Working Hours		Vendors on Site	Work Description
ACAA Pad 1				Drilling - Horizontal rig drilling.
ACAA Pad 2	6:30 AM	2:30 PM	Trumbull	Drilling - Drilling complete. Construction - Trumbull made repairs to soft spots on the access road.
ACAA Pad 3				No work
ACAA Pad 4				Drilling - Continuous vertical drilling
ACAA Pad 6	6:30 AM	5:30 PM	Land Clearing Specialists	Construction - LCS cut timber and demobilized cutting equipment in the afternoon.
ACAA FI-3				No work
ACAA Bridge 2				No work
ACAA CI-1				No work
ACAA CI-2				No work
Pipeline 1	6:30 AM	3:30 PM	Land Clearing Specialists	LCS was hand cutting trees between Boggs Rd and US 22.
Pipeline 2 - North	6:30 AM	3:30 PM	Alex E. Paris	AEP continued filling of Gas pipeline preparing to hydro test on 3/16/2015.
Pipeline 2 - South	6:30 AM	3:30 PM	Alex E. Paris	AEP continued filling of Gas pipeline preparing to hydro test on 3/16/2015.
Pipeline 3				No work
Pipeline 4	6:30 AM	3:30 PM	Beitzel	Beitzel is removing fence from pipeline ROW.
TODAY'S PLANNED WORK				
Work Area	Planned Work Description			
ACAA Pad 1	Drilling - Horizontal rig drilling. Construction - Trumbull is making repairs to soft spots in the access road.			
ACAA Pad 2	Drilling - Drilling complete.			
ACAA Pad 3	Construction - No work			
ACAA Pad 4	Drilling - Continuous vertical drilling.			
ACAA Pad 6	Construction - No work			
ACAA FI-3	No work			
ACAA Bridge 2	No work			
ACAA CI-1	No work			
ACAA CI-2	No work			
Pipeline 1	Land Clearing Specialists is hand cutting trees between Seabright Rd and US.22.			
Pipeline 2 - North	AEP completed filling of the gas line and now stabilizing it for Monday's hydro test.			
Pipeline 2 - South	AEP completed filling of the gas line and now stabilizing it for Monday's hydro test.			
Pipeline 3	No work			
Pipeline 4	Beitzel has finished removing the fence on the ROW and has started rerouting Dicks Nature Trail.			