

Consol Energy ACAA Projects Daily Update

Report Date:	3/16/2015	Day of Week:	Monday	
Gates Open:	ZZ, QQQ			
PREVIOUS DAY'S WORK				
Work Area	Working Hours		Vendors on Site	Work Description
ACAA Pad 1				Drilling - Horizontal rig drilling.
ACAA Pad 2	6:30 AM	5:30 PM	Trumbull	Drilling - Drilling complete. Construction - Trumbull made repairs to soft spots on the access road.
ACAA Pad 3				No work
ACAA Pad 4				Drilling - Continuous vertical drilling
ACAA Pad 6				Construction -No work Friday, Saturday or Sunday
ACAA FI-3				No work
ACAA Bridge 2				No work
ACAA CI-1				No work
ACAA CI-2				No work
Pipeline 1	6:30 AM	3:30 PM	Land Clearing Specialists	LCS cleared trees from station 171+00 to 206+00 - Friday. No work Saturday or
Pipeline 2 - North	6:30 AM	3:30 PM	Alex E. Paris	AEP completed filling of the gas line and now stabilizing it for Monday's hydro test.
Pipeline 2 - South	6:30 AM	3:30 PM	Alex E. Paris	AEP completed filling of the gas line and now stabilizing it for Monday's hydro test.
Pipeline 3				No work
Pipeline 4	6:30 AM	3:30 PM	Beitzel	Beitzel has finished removing the fence on the ROW and has started rerouting Dicks Nature Trail.
TODAY'S PLANNED WORK				
Work Area	Planned Work Description			
ACAA Pad 1	Drilling - Horizontal rig drilling. Construction - Trumbull is making repairs to the access road.			
ACAA Pad 2	Drilling - Drilling complete. Construction - Trumbull is making repairs to the access road.			
ACAA Pad 3	Construction - No work			
ACAA Pad 4	Drilling - Continuous vertical drilling.			
ACAA Pad 6	Construction - No work			
ACAA FI-3	No work			
ACAA Bridge 2	No work			

ACAA CI-1	No work
ACAA CI-2	No work
Pipeline 1	LCS finished hand cutting trees on the sales line and moved to Segment 3.
Pipeline 2 - North	AEP tested the gas pipeline.
Pipeline 2 - South	AEP tested the gas pipeline.
Pipeline 3	No work
Pipeline 4	No work