

### Consol Energy ACAA Projects Daily Update

Report Date:	3/17/2015	Day of Week:	Tuesday.
Gates Open:	ZZ, QQQ		
PREVIOUS DAY'S WORK			
Work Area	Working Hours	Vendors on Site	Work Description
ACAA Pad 1			<b>Drilling</b> - Horizontal rig drilling.
ACAA Pad 2	6:30 AM - 4:30 PM	Trumbull	<b>Drilling</b> - Drilling complete. <b>Construction</b> - Trumbull made repaired access road.
ACAA Pad 3			No work
ACAA Pad 4			<b>Drilling</b> - Continuous vertical drilling
ACAA Pad 6			No work
ACAA FI-3			No work
ACAA Bridge 2			No work
ACAA CI-1			No work
ACAA CI-2			No work
Pipeline 1	6:30 AM - 3:30 PM	Land Clearing Specialists	LCS finished hand cutting trees on the sales line and moved to Segment 3.
Pipeline 2 - North	6:30 AM - 3:30 PM	Alex E. Paris	AEP tested the gas pipeline.
Pipeline 2 - South	6:30 AM - 3:30 PM	Alex E. Paris	AEP tested the gas pipeline.
Pipeline 3			No work
Pipeline 4			No work
TODAY'S PLANNED WORK			
Work Area	Planned Work Description		
ACAA Pad 1	<b>Drilling</b> - Horizontal rig drilling.		
ACAA Pad 2	<b>Drilling</b> - Drilling complete.		
ACAA Pad 3	<b>Construction</b> - No work		
ACAA Pad 4	<b>Drilling</b> - Continuous vertical drilling. <b>Construction</b> - Trumbull is repairing pad subgrade.		
ACAA Pad 6	<b>Construction</b> - No work		
ACAA FI-3	No work		
ACAA Bridge 2	No work		

ACAA CI-1	<b>Construction</b> - Trumbull is hauling stockpiled material to the impoundment.
ACAA CI-2	No work
Pipeline 1	LCS is starting to process trees and mow Row from 171+00 to 303+00.
Pipeline 2 - North	AEP is starting to dewater the gasoline and run drying pigs.
Pipeline 2 - South	AEP is starting to dewater the gasoline and run drying pigs.
Pipeline 3	LCS is starting to hand cut trees from Pad 3 towards Sweeney Dr.
Pipeline 4	LCS will be mobbing in to start cutting and processing trees.