

Consol Energy ACAA Projects Daily Update

Report Date:	3/20/2015	Day of Week:	Friday	
Gates Open:	ZZ, QQQ			
PREVIOUS DAY'S WORK				
Work Area	Working Hours		Vendors on Site	Work Description
ACAA Pad 1				Drilling - Horizontal rig drilling.
ACAA Pad 2	6:30 AM	4:30 PM	Trumbull	Drilling - Drilling complete. Construction - Trumbull placed stone on the access road.
ACAA Pad 3				No work
ACAA Pad 4				Drilling - Continuous vertical drilling.
ACAA Pad 6				No work
ACAA FI-3				No work
ACAA Bridge 2				No work
ACAA CI-1	6:30 AM	4:30 PM	Trumbull	Construction - Trumbull excavated stockpiled material from along the side of the road and hauled to the impoundment.
ACAA CI-2				No work
Pipeline 1	6:30 AM	3:30 PM	Land Clearing Specialists	LCS was processing trees on Beagle Club property; Installing silt sock on Aloe property.
Pipeline 2 - North	6:30 AM	3:30 PM	Alex E. Paris	AEP was dewatering the gas pipeline.
Pipeline 2 - South	6:30 AM	3:30 PM	Alex E. Paris	AEP was dewatering the gas pipeline.
Pipeline 3	6:30 AM	3:30 PM	Land Clearing Specialists	LCS is hand cutting trees between Clinton Rd and 576 Parkway.
Pipeline 4	6:30 AM	3:30 PM	Beitzel	Beitzel was de-mobbing from the ROW.
TODAY'S PLANNED WORK				
Work Area	Planned Work Description			
ACAA Pad 1	Drilling - Horizontal rig drilling.			
ACAA Pad 2	Drilling - Drilling complete. Construction - No work today because of weather			
ACAA Pad 3	No work			
ACAA Pad 4	Drilling - Continuous vertical drilling.			
ACAA Pad 6	No work			
ACAA FI-3	No work			
ACAA Bridge 2	No work			

ACAA CI-1	Construction - No work today because of weather.
ACAA CI-2	No work
Pipeline 1	LCS is processing trees between Station 180+00 and 206+00. Installing E&S from 206+00 to 237+00.
Pipeline 2 - North	AEP is dewatering the steel pipeline.
Pipeline 2 - South	AEP is dewatering the steel pipeline.
Pipeline 3	LCS is hand cutting between 576 Parkway and Pad 1.
Pipeline 4	Beitzel is de-mobbing from the ROW.