

Consol Energy ACAA Projects Daily Update

Report Date:	3/24/2015	Day of Week:	Tuesday
Gates Open:	ZZ, QQQ		
PREVIOUS DAY'S WORK			
Work Area	Working Hours	Vendors on Site	Work Description
ACAA Pad 1	6:30 AM 5:00 PM	Trumbull	Drilling - Horizontal rig drilling. Construction - Trumbull graded the access road.
ACAA Pad 2	6:30 AM 5:00 PM	Trumbull	Drilling - Drilling complete. Construction - Trumbull graded the access road.
ACAA Pad 3			No work
ACAA Pad 4			Drilling - Continuous vertical drilling.
ACAA Pad 6			No work
ACAA FI-3			No work
ACAA Bridge 2			No work
ACAA CI-1	6:30 AM 5:00 PM	Trumbull	Construction - Trumbull excavated slopes and drainage ditches along the CI-1 access road.
ACAA CI-2			No work
Pipeline 1	6:30 AM 3:30 PM	Land Clearing Specialists - Alex E. Paris	LCS was processing trees on Beagle Club property; AEP was mobbing in to build RCE on Beagle Club Rd.
Pipeline 2 - North	6:30 AM 3:30 PM	Alex E. Paris	AEP was drying gas pipeline.
Pipeline 2 - South	6:30 AM 3:30 PM	Alex E. Paris	AEP was drying gas pipeline.
Pipeline 3	6:30 AM 3:30 PM	Land Clearing Specialists	LCS is hand cutting ROW from Clinton road to 576 Parkway.
Pipeline 4	6:30 AM 3:30 PM	Land Clearing Specialists	LCS was hand cutting and processing trees.
TODAY'S PLANNED WORK			
Work Area	Planned Work Description		
ACAA Pad 1	Drilling - Horizontal rig drilling. Construction - Trumbull is placing stone on the access road.		
ACAA Pad 2	Drilling - Drilling complete.		
ACAA Pad 3	No work		
ACAA Pad 4	Drilling - Continuous vertical drilling.		
ACAA Pad 6	No work		
ACAA FI-3	No work		

ACAA Bridge 2	No work
ACAA CI-1	Construction - Trumbull is backfilling undercuts.
ACAA CI-2	No work
Pipeline 1	LCS is processing trees on Beagle Club property; AEP is building staging areas and RCE's on Beagle Club Rd; Building ROW from Station 206+00 to 237+00.
Pipeline 2 - North	AEP is running drying pigs.
Pipeline 2 - South	AEP is running drying pigs.
Pipeline 3	LCS is hand cutting trees from 106+00 to 124+00.
Pipeline 4	LCS is processing trees from 30+00 to 60+00.