

Consol Energy ACAA Projects Daily Update

| Report Date: | 3/25/2015 | Day of Week: | Wednesday | |
|----------------------|--|--------------|---|--|
| Gates Open: | ZZ, QQQ | | | |
| PREVIOUS DAY'S WORK | | | | |
| Work Area | Working Hours | | Vendors on Site | Work Description |
| ACAA Pad 1 | 6:30 AM | 3:30 PM | Trumbull | Drilling - Horizontal rig drilling. Construction - Trumbull placed stone in the access road. |
| ACAA Pad 2 | 2:30 PM | 5:00 PM | Trumbull | Drilling - Drilling complete. Construction - Trumbull graded well pad for frac prep. |
| ACAA Pad 3 | | | | No work |
| ACAA Pad 4 | | | | Drilling - Continuous vertical drilling. |
| ACAA Pad 6 | | | | No work |
| ACAA FI-3 | | | | No work |
| ACAA Bridge 2 | | | | No work |
| ACAA CI-1 | 6:30 AM | 2:30 PM | Trumbull | Construction - Trumbull backfilled undercuts and fine graded along the access road. |
| ACAA CI-2 | | | | No work |
| Pipeline 1 | 6:30 AM | 3:30 PM | Land Clearing Specialists - Alex E. Paris | LCS was processing trees on Beagle Club property; AEP is building staging areas and RCE's on Beagle Club Rd. Building ROW from Station 206+00 to 237+00. |
| Pipeline 2 - North | 6:30 AM | 3:30 PM | Alex E. Paris | AEP is running drying pigs. |
| Pipeline 2 - South | 6:30 AM | 3:30 PM | Alex E. Paris | AEP is running drying pigs. |
| Pipeline 3 | 6:30 AM | 3:30 PM | Land Clearing Specialists | LCS is hand cutting trees from 106+00 to 124+00. |
| Pipeline 4 | 6:30 AM | 3:30 PM | Land Clearing Specialists | LCS is processing trees from 30+00 to 60+00. |
| TODAY'S PLANNED WORK | | | | |
| Work Area | Planned Work Description | | | |
| ACAA Pad 1 | Drilling - Horizontal rig drilling. | | | |
| ACAA Pad 2 | Drilling - Drilling complete. Construction - Trumbull is grading the well pad for frac prep. | | | |
| ACAA Pad 3 | No work | | | |
| ACAA Pad 4 | Drilling - Continuous vertical drilling. | | | |
| ACAA Pad 6 | No work | | | |
| ACAA FI-3 | No work | | | |

| | |
|--------------------|---|
| ACAA Bridge 2 | No work |
| ACAA CI-1 | No work |
| ACAA CI-2 | No work |
| Pipeline 1 | LCS is processing trees on Beagle Club property and lay silt sock on Alrutz. |
| Pipeline 2 - North | No work |
| Pipeline 2 - South | No work |
| Pipeline 3 | LCS is hand cutting trees between 576 Parkway and Pad 1. |
| Pipeline 4 | LCS is building stream crossing bridges at Station 58+00 and hand cutting trees between 376 Parkway and Dicks Corp. |