

Consol Energy ACAA Projects Daily Update

Report Date: 3/26/2015		Day of Week: Thursday		
Gates Open: ZZ, QQQ				
PREVIOUS DAY'S WORK				
Work Area	Working Hours		Vendors on Site	Work Description
ACAA Pad 1				Drilling - Horizontal rig drilling.
ACAA Pad 2	2:30 PM	5:00 PM	Trumbull	Drilling - Drilling complete. Construction - Trumbull prepped pad for frac
ACAA Pad 3				No work
ACAA Pad 4				Drilling - Continuous vertical drilling.
ACAA Pad 6				No work
ACAA FI-3				No work
ACAA Bridge 2				No work
ACAA CI-1				No work
ACAA CI-2				No work
Pipeline 1	6:30 AM	3:30 PM	Land Clearing Specialists	LCS is processing trees on Beagle club property and lay silt sock on Alrutz.
Pipeline 2 - North				No work
Pipeline 2 - South				No work
Pipeline 3	6:30 AM	3:30 PM	Land Clearing Specialists	LCS hand cut trees between 576 Parkway and Pad 1
Pipeline 4	6:30 AM	3:30 PM	Land Clearing Specialists	LCS was building stream crossing bridges at Station 58+00 and hand cutting trees between 376 Parkway and Dicks Corp.
TODAY'S PLANNED WORK				
Work Area	Planned Work Description			
ACAA Pad 1	Drilling - Horizontal rig drilling.			
ACAA Pad 2	Drilling - Drilling complete.			
ACAA Pad 3	No work			
ACAA Pad 4	Drilling - Continuous vertical drilling.			
ACAA Pad 6	No work			
ACAA FI-3	No work			
ACAA Bridge 2	No work			

ACAA CI-1	No work
ACAA CI-2	No work
Pipeline 1	LCS is processing trees on Beagle club property; AEP is delivering pipe and staging it on the ROW.
Pipeline 2 - North	No work
Pipeline 2 - South	No work
Pipeline 3	LCS is hand cutting trees between McCaslin Rd and Clinton Rd.
Pipeline 4	LCS is installing E&S from station 54+00 to 50+00; Hand cutting from stream crossing at 73+00 to 76+00.