

### Consol Energy ACAA Projects Daily Update

Report Date:	3/31/2015	Day of Week:	Tuesday
Gates Open:	ZZ, QQQ		
PREVIOUS DAY'S WORK			
Work Area	Working Hours	Vendors on Site	Work Description
ACAA Pad 1	6:30 AM 4:30 PM	Trumbull	<b>Drilling</b> - Horizontal rig drilling. <b>Construction</b> - Trumbull continued prepping pad for frac.
ACAA Pad 2	6:30 AM 4:30 PM	Trumbull	<b>Drilling</b> - Drilling complete. <b>Construction</b> - Trumbull continued prepping pad for frac.
ACAA Pad 3			No work
ACAA Pad 4			<b>Drilling</b> - HAD rigging down and moving off location.
ACAA Pad 6			No work
ACAA FI-3			No work
ACAA Bridge 2			No work
ACAA CI-1			Construction - No work
ACAA CI-2			No work
Pipeline 1	6:30 AM 3:30 PM	Land Clearing Specialists - Alex E. Paris	AEP was building ROW on Beagle Club, Alrutz property and engineering pipe on Aloe property. LCS has mobbed over to Donaldson Rd where they will begin to mow and process trees on the south side of Alrutz and Valentino's property.
Pipeline 2 - North			No work
Pipeline 2 - South			No work
Pipeline 3	6:30 AM 3:30 PM	Land Clearing Specialists	LCS finish hand cutting trees between Clinton Rd and 576 Parkway.
Pipeline 4	6:30 AM 3:30 PM	Land Clearing Specialists	LCS continued to skid tree bundles for chipping.
TODAY'S PLANNED WORK			
Work Area	Planned Work Description		
ACAA Pad 1	<b>Drilling</b> - Horizontal rig drilling.		
ACAA Pad 2	<b>Drilling</b> - Drilling complete. <b>Construction</b> - Trumbull continues prepping pad for frac		
ACAA Pad 3	No work		
ACAA Pad 4	<b>Drilling</b> - HAD rigging down and moving off location.		
ACAA Pad 6	No work		
ACAA FI-3	No work		

ACAA Bridge 2	No work
ACAA CI-1	<b>Construction</b> - Trumbull is installing drainage and rip rap aprons
ACAA CI-2	No work
Pipeline 1	AEP is welding pipe starting at Station 237+00 working toward 206+00. Building ROW from 206+00 towards 178+00. Building ROW from 237+50 towards 255+00. LCS is processing trees and mowing on Valentino's property.
Pipeline 2 - North	No work
Pipeline 2 - South	No work
Pipeline 3	No work
Pipeline 4	LCS is installing a stream crossing bridge and skidding bundles to be processed.