

Consol Energy ACAA Projects Daily Update

Report Date:	4/1/2015	Day of Week:	Wednesday
Gates Open:	ZZ, QQQ		
PREVIOUS DAY'S WORK			
Work Area	Working Hours	Vendors on Site	Work Description
ACAA Pad 1			Drilling - Horizontal rig drilling. Construction - No work
ACAA Pad 2			Drilling - Drilling complete. Construction - No work
ACAA Pad 3			No work
ACAA Pad 4			Drilling - HAD rigging down and moving off location.
ACAA Pad 6			No work
ACAA FI-3			No work
ACAA Bridge 2			No work
ACAA CI-1	7:00 AM	5:00 PM	Trumbull Construction - Trumbull installed rip rap aprons on access road drainage
ACAA CI-2			No work
Pipeline 1	6:30 AM	3:30 PM	Land Clearing Specialists - Alex E. Paris AEP is welding pipe starting at statin 237+00 working toward 206+00. Building ROW from 206+00 towards 178+00. Building ROW from 237+50 towards 255+00. LCS is processing trees and mowing on Valentino's property.
Pipeline 2 - North			No work
Pipeline 2 - South			No work
Pipeline 3			No work
Pipeline 4	6:30 AM	3:30 PM	Land Clearing Specialists LCS continued to skid tree bundles for chipping.
TODAY'S PLANNED WORK			
Work Area	Planned Work Description		
ACAA Pad 1	Drilling - Horizontal rig drilling.		
ACAA Pad 2	Drilling - Drilling complete. Construction - Trumbull is repairing the access road and placing stone at the pad entrance. ARS is re-seeding and matting the access road entrance slopes.		
ACAA Pad 3	No work		
ACAA Pad 4	Drilling - HAD rigging down and moving off location.		
ACAA Pad 6	No work		
ACAA FI-3	No work		

ACAA Bridge 2	No work
ACAA CI-1	Construction - No work
ACAA CI-2	No work
Pipeline 1	LCS is mowing, processing trees and stump grinding between Alrutz and 980. AEP is staging pipe on Beagle club and Alrutz property and welding pipe on Aloe property.
Pipeline 2 - North	No work
Pipeline 2 - South	No work
Pipeline 3	No work
Pipeline 4	LCS is finishing installation of last stream crossing bridge, skidding and processing trees.