

### Consol Energy ACAA Projects Daily Update

Report Date:	4/2/2015	Day of Week:	Thursday
Gates Open:	ZZ, QQQ		
PREVIOUS DAY'S WORK			
Work Area	Working Hours	Vendors on Site	Work Description
ACAA Pad 1			<b>Drilling</b> - Horizontal rig drilling. <b>Construction</b> - No work
ACAA Pad 2	7:00 AM - 5:00 PM	Trumbull	<b>Drilling and Completions</b> - Frac'ing operations. <b>Construction</b> - Trumbull placed stone on the access road.
ACAA Pad 3			No work
ACAA Pad 4			<b>Drilling</b> - HAD rigging down and moving off location.
ACAA Pad 6			No work
ACAA FI-3			No work
ACAA Bridge 2			No work
ACAA CI-1	7:00 AM - 5:00 PM	Trumbull	<b>Construction</b> - Trumbull installed drainage aprons.
ACAA CI-2			No work
Pipeline 1	6:30 AM - 3:30 PM	Land Clearing Specialists - Alex E. Paris	LCS is mowing, processing trees and stump grinding between Alrutz and Rt. 980. AEP is staging pipe on Beagle Club and Alrutz property and welding pipe on Aloe property.
Pipeline 2 - North			No work
Pipeline 2 - South			No work
Pipeline 3			No work
Pipeline 4	6:30 AM - 3:30 PM	Land Clearing Specialists	LCS is finishing installation of last stream crossing bridge, skidding and processing trees.
TODAY'S PLANNED WORK			
Work Area	Planned Work Description		
ACAA Pad 1	<b>Drilling</b> - Horizontal rig drilling.		
ACAA Pad 2	<b>Drilling and Completions</b> - Frac'ing operations.		
ACAA Pad 3	No work		
ACAA Pad 4	<b>Drilling</b> - HAD rigging down and moving off location.		
ACAA Pad 6	No work		
ACAA FI-3	No work		

ACAA Bridge 2	No work
ACAA CI-1	<b>Construction</b> - Trumbull installed drainage and excavated ditches.
ACAA CI-2	No work
Pipeline 1	LCS is mowing, processing trees and stump grinding between Alrutz and Rt. 980. AEP is staging pipe on Beagle Club and Alrutz property and welding pipe on Aloe property.
Pipeline 2 - North	No work
Pipeline 2 - South	No work
Pipeline 3	No work
Pipeline 4	LCS is finishing installation of last stream crossing bridge, skidding and processing trees.