

Consol Energy ACAA Projects Daily Update

Report Date:	4/3/2015	Day of Week:	Friday
Gates Open:	ZZ, QQQ		
PREVIOUS DAY'S WORK			
Work Area	Working Hours	Vendors on Site	Work Description
ACAA Pad 1			Drilling - Horizontal rig drilling.
ACAA Pad 2			Drilling and Completions - Frac'ing operations.
ACAA Pad 3			No work
ACAA Pad 4			Drilling - HAD rigging down and moving off location.
ACAA Pad 6			No work
ACAA FI-3			No work
ACAA Bridge 2			No work
ACAA CI-1	7:00 AM	2:00 PM	Trumbull Construction - Trumbull excavated top of slope ditch along the access road and installed drainage
ACAA CI-2			No work
Pipeline 1	6:30 AM	3:30 PM	Land Clearing Specialists - Alex E. Paris - Acuren AEP was engineering pipe on Aloe property; Acuren was shooting x-rays so that AEP could start coating pipe; LCS was stump grinding on Alrutz property and laying silt sock on Valentiano's property.
Pipeline 2 - North			No work
Pipeline 2 - South			No work
Pipeline 3			No work
Pipeline 4	6:30 AM	3:30 PM	Land Clearing Specialists LCS continued to skid wood piles from Station 65+00 back to the chipper.
TODAY'S PLANNED WORK			
Work Area	Planned Work Description		
ACAA Pad 1	Drilling - Horizontal rig drilling.		
ACAA Pad 2	Drilling and Completions - Frac'ing operations.		
ACAA Pad 3	No work		
ACAA Pad 4	Drilling - HAD rigging down and moving off location.		
ACAA Pad 6	No work		
ACAA FI-3	No work		

ACAA Bridge 2	No work
ACAA CI-1	Construction - No work due to Township Holiday restriction
ACAA CI-2	No work
Pipeline 1	AEP is welding pipe on Aloe property. Acuren is shooting x-rays; AEP is also building RCE's on Donaldson Rd; LCS is installing silt sock and mowing on Alrutz property.
Pipeline 2 - North	No work
Pipeline 2 - South	No work
Pipeline 3	No work
Pipeline 4	No work in Findlay Township today. Good Friday.