

**Consol Energy ACAA Projects Daily Update**

Report Date:	4/6/2015	Day of Week:	Monday
Gates Open:	ZZ, QQQ		
PREVIOUS DAY'S WORK			
Work Area	Working Hours	Vendors on Site	Work Description
ACAA Pad 1			<b>Drilling</b> - Horizontal rig drilling.
ACAA Pad 2			<b>Drilling and Completions</b> - Frac'ing operations.
ACAA Pad 3			No work
ACAA Pad 4			<b>Drilling</b> - HAD rigging down and moving off location.
ACAA Pad 6			No work
ACAA FI-3			No work
ACAA Bridge 2			No work
ACAA CI-1			<b>Construction</b> - Friday: No work due to Township Holiday restriction. No work Saturday and Sunday
ACAA CI-2			No work
Pipeline 1	6:30 AM	3:30 PM	Land Clearing Specialists - Alex E. Paris - Acuren Friday: AEP is welding pipe on Aloe property; Acuren is shooting x-rays; AEP is also building RCE's on Donaldson Rd; LCS is installing silt sock and mowing on Alrutz property. Saturday: AEP built ROW between 255+00 to 283+00; They also built the RCE at 80+00; LCS removed logs from ROW at 80+00. No work Sunday
Pipeline 2 - North			No work
Pipeline 2 - South			No work
Pipeline 3			No work
Pipeline 4	6:30 AM	3:30 PM	Land Clearing Specialists Friday: No work in Findlay Township today. No work Saturday and Sunday
TODAY'S PLANNED WORK			
Work Area	Planned Work Description		
ACAA Pad 1	<b>Drilling</b> - Horizontal rig drilling.		
ACAA Pad 2	<b>Drilling and Completions</b> - Frac'ing operations.		
ACAA Pad 3	No work		
ACAA Pad 4	<b>Drilling</b> - HAD rigging down and moving off location.		
ACAA Pad 6	No work		

ACAA FI-3	No work
ACAA Bridge 2	No work
ACAA CI-1	<b>Construction</b> - No work
ACAA CI-2	No work
Pipeline 1	AEP is still building ROW between 255+00 to 280+00; Welding pipe from 215+00 towards 206+00. LCS is installing E&S between 270+00 and 280+00 towards 303+00.
Pipeline 2 - North	No work
Pipeline 2 - South	No work
Pipeline 3	No work
Pipeline 4	LCS is skidding and processing trees from 60+00 to 42+00.