

**Consol Energy ACAA Projects Daily Update**

Report Date:	4/9/2015	Day of Week:	Thursday	
Gates Open:	ZZ, QQQ			
PREVIOUS DAY'S WORK				
Work Area	Working Hours		Vendors on Site	Work Description
ACAA Pad 1				<b>Drilling</b> - Horizontal rig drilling.
ACAA Pad 2				<b>Drilling and Completions</b> - Frac'ing operations.
ACAA Pad 3				No work
ACAA Pad 4	7:00 AM	4:00 PM	Trumbull	<b>Drilling</b> - Waiting on Patterson rig. <b>Construction</b> - Trumbull graded the access road.
ACAA Pad 6				No work
ACAA FI-3				No work
ACAA Bridge 2				No work
ACAA CI-1				No work
ACAA CI-2				No work
Pipeline 1	6:30 AM	3:30 PM	Land Clearing Specialists - Alex E. Paris	AEP is welding from Station 237+50 towards 255+00; Staging pipe from 279+00 to 256+00; LCS is finishing up with silt sock installation and repairs on Alrutz and Valentino's property.
Pipeline 2 - North				No work
Pipeline 2 - South				No work
Pipeline 3				No work
Pipeline 4	6:30 AM	3:30 PM	Land Clearing Specialists	LCS is stump grinding, skidding logs and processing trees.
TODAY'S PLANNED WORK				
Work Area	Planned Work Description			
ACAA Pad 1	<b>Drilling</b> - Horizontal rig drilling.			
ACAA Pad 2	<b>Drilling and Completions</b> - Frac'ing operations.			
ACAA Pad 3	No work			
ACAA Pad 4	<b>Drilling</b> - Waiting on Patterson rig. <b>Construction</b> - Trumbull took delivery of stone no other work due to weather.			
ACAA Pad 6	No work			
ACAA FI-3	No work			

ACAA Bridge 2	No work
ACAA CI-1	<b>Construction</b> - No work
ACAA CI-2	No work
Pipeline 1	AEP is welding from Station 240+35 toward 255+00; AEP is hauling pipe to Valentino's property to be staged; They are continuing to mulch and seed from 237+00 towards 206+00; LCS is continuing to finish up E&S repairs on Alrutz property; LCS is chipping on Imperial property.
Pipeline 2 - North	No work
Pipeline 2 - South	No work
Pipeline 3	No work
Pipeline 4	LCS is repairing E&S hauling in more stone for bridge approach and hauling out loads of chips.