

### Consol Energy ACAA Projects Daily Update

Report Date:	4/13/2015	Day of Week:	Monday
Gates Open:	ZZ, QQQ		
PREVIOUS DAY'S WORK			
Work Area	Working Hours	Vendors on Site	Work Description
ACAA Pad 1			<b>Drilling</b> - Horizontal rig drilling.
ACAA Pad 2			<b>Drilling and Completions</b> - Frac'ing operations.
ACAA Pad 3			No work
ACAA Pad 4		Trumbull	<b>Drilling</b> - Waiting on Patterson rig. <b>Construction</b> - Friday - No other work due to weather. Saturday - No work.
ACAA Pad 6			No work
ACAA FI-3			No work
ACAA Bridge 2			No work
ACAA CI-1			No work
ACAA CI-2			No work
Pipeline 1	6:30 AM	3:30 PM	Alex E. Paris Friday - Rained out, no work; Saturday - AEP address E&S issues between Rt. 980 and Donaldson Rd.
Pipeline 2 - North			No work
Pipeline 2 - South			No work
Pipeline 3			No work
Pipeline 4			Land Clearing Specialists Friday - Rained out, no work; Saturday - No work.
TODAY'S PLANNED WORK			
Work Area	Planned Work Description		
ACAA Pad 1	<b>Drilling</b> - Horizontal rig drilling.		
ACAA Pad 2	<b>Drilling and Completions</b> - Frac'ing operations.		
ACAA Pad 3	No work		
ACAA Pad 4	<b>Drilling</b> - Waiting on Patterson rig. <b>Construction</b> - Trumbull is installing HOP drainage pipe and inlets.		
ACAA Pad 6	No work		
ACAA FI-3	No work		

ACAA Bridge 2	No work
ACAA CI-1	<b>Construction</b> - No work
ACAA CI-2	No work
Pipeline 1	AEP will finish welding on the north end of Alrutz property (Station 254+50) move over to Station 212+00 and try to finish down to (Station 206+00); LCS is moving onto Loriso property to start processing trees.
Pipeline 2 - North	No work
Pipeline 2 - South	No work
Pipeline 3	No work
Pipeline 4	LCS is continuing to skid logs and process trees.