

Consol Energy ACAA Projects Daily Update

Report Date:	0414/15	Day of Week:	Tuesday	
Gates Open:	ZZ, QQQ			
PREVIOUS DAY'S WORK				
Work Area	Working Hours		Vendors on Site	Work Description
ACAA Pad 1				Drilling - Horizontal rig drilling.
ACAA Pad 2				Drilling and Completions - Frac'ing operations.
ACAA Pad 3				No work
ACAA Pad 4	7:00 AM	5:30 PM	Trumbull	Drilling - Waiting on Patterson rig. Construction - Trumbull was installing HOP drainage pipe and inlets.
ACAA Pad 6				No work
ACAA FI-3				No work
ACAA Bridge 2				No work
ACAA CI-1				No work
ACAA CI-2				No work
Pipeline 1	6:30 AM	3:30 PM	Land Clearing Specialists - Alex E. Paris	AEP finished welding on the north end of Alrutz property (Station 254+50) move over to Station 212+00 and try to finish down to Station 206+00. LCS is moving to Loriso property to start processing trees.
Pipeline 2 - North				No work
Pipeline 2 - South				No work
Pipeline 3				No work
Pipeline 4	6:30 AM	3:30 PM	Land Clearing Specialists	LCS continued to skid logs and process trees.
TODAY'S PLANNED WORK				
Work Area	Planned Work Description			
ACAA Pad 1	Drilling - Horizontal rig drilling.			
ACAA Pad 2	Drilling and Completions - Frac'ing operations.			
ACAA Pad 3	No work			
ACAA Pad 4	Drilling - Waiting on Patterson rig. Construction - Trumbull is replacing an inlet for HOP drainage and excavating subgrade.			
ACAA Pad 6	No work			
ACAA FI-3	No work			

ACAA Bridge 2	No work
ACAA CI-1	Construction - No work
ACAA CI-2	No work
Pipeline 1	AEP is welding from 212+00 to 206+00 to finish out production on this section of the salesline; AEP will finish mulching and seeding on Alrutz as well; Finally AEP is moving all equipment out of this section to comply with the Hawk & Owl restriction; LCS is processing trees on Loriso's property station 162+00 towards 144+00.
Pipeline 2 - North	No work
Pipeline 2 - South	No work
Pipeline 3	No work
Pipeline 4	LCS is skidding trees, mowing, chipping and installing E&S.