

### Consol Energy ACAA Projects Daily Update

Report Date:	4/17/2015	Day of Week:	Friday
Gates Open:	ZZ, QQQ		
PREVIOUS DAY'S WORK			
Work Area	Working Hours	Vendors on Site	Work Description
ACAA Pad 1			<b>Drilling</b> - Horizontal rig drilling.
ACAA Pad 2			<b>Drilling and Completions</b> - Frac'ing operations.
ACAA Pad 3			No work
ACAA Pad 4	6:30 AM - 4:00 PM	Trumbull	<b>Drilling</b> - Waiting on Patterson rig. <b>Construction</b> - Trumbull excavated the subbase wedge and Lindy paved the proposed HOP.
ACAA Pad 6			No work
ACAA FI-3			No work
ACAA Bridge 2			No work
ACAA CI-1			No work
ACAA CI-2	7:00 AM - 5:00 PM	Trumbull	<b>Construction</b> - Trumbull placed stone on the access road along the proposed impoundment.
Pipeline 1	6:30 AM - 3:30 PM	Land Clearing Specialists	LCS continued to process trees on the north side of SeaBright Rd and installing E&S; AEP did not work.
Pipeline 2 - North			No work
Pipeline 2 - South			No work
Pipeline 3			No work
Pipeline 4	6:30 AM - 3:30 PM	Land Clearing Specialists, Beitzel	LCS was finishing up processing trees and installing E&S; Beitzel was moving in to construct a nature trail for Dicks Corp.
TODAY'S PLANNED WORK			
Work Area	Planned Work Description		
ACAA Pad 1	<b>Drilling</b> - Horizontal rig drilling.		
ACAA Pad 2	<b>Drilling and Completions</b> - Frac'ing operations.		
ACAA Pad 3	No work		
ACAA Pad 4	<b>Drilling</b> - Waiting on Patterson rig. <b>Construction</b> - No work		
ACAA Pad 6	No work		
ACAA FI-3	No work		

ACAA Bridge 2	No work
ACAA CI-1	No work
ACAA CI-2	<b>Construction</b> - No work
Pipeline 1	LCS is installing E&S from Station 161+00 to 152+00; Processing trees from 151+00 to 147+00.
Pipeline 2 - North	No work
Pipeline 2 - South	No work
Pipeline 3	No work
Pipeline 4	Beitzel is constructing the nature trail for Dicks Corp.