

Consol Energy ACAA Projects Daily Update

Report Date:	4/20/2015	Day of Week:	Monday
Gates Open:	ZZ, QQQ		
PREVIOUS DAY'S WORK			
Work Area	Working Hours	Vendors on Site	Work Description
ACAA Pad 1			Drilling - Horizontal rig drilling.
ACAA Pad 2			Drilling and Completions - Frac'ing operations.
ACAA Pad 3			No work
ACAA Pad 4			Drilling - Waiting on Patterson rig. Construction -Construction - Friday, Saturday and Sunday - No work
ACAA Pad 6			No work
ACAA FI-3			No work
ACAA Bridge 2			No work
ACAA CI-1			No work
ACAA CI-2			Construction - Friday, Saturday and Sunday - No work
Pipeline 1	6:30 AM - 3:30 PM	Land Clearing Specialists	Friday - LCS continued installing E&S from Station 161+00 to 152+00; Processing trees from 151+00 to 147+00. Saturday - No work. Sunday - LCS started processing trees at station 161+00 towards 168+00. Processed trees and stump grind 400' of US 22 bore pullback.
Pipeline 2 - North			No work
Pipeline 2 - South			No work
Pipeline 3			No work
Pipeline 4	6:30 AM - 3:30 PM	Beitzel	Friday - Beitzel is constructing the nature trail for Dicks Corp. Saturday and Sunday - No work
TODAY'S PLANNED WORK			
Work Area	Planned Work Description		
ACAA Pad 1	Drilling - Horizontal rig drilling.		
ACAA Pad 2	Drilling and Completions - Frac'ing operations.		
ACAA Pad 3	No work		
ACAA Pad 4	Drilling - Waiting on Patterson rig. Construction - Trumbull is fine grading and backing up pavement at the HOP.		
ACAA Pad 6	No work		

ACAA FI-3	No work
ACAA Bridge 2	No work
ACAA CI-1	No work
ACAA CI-2	Construction - No work
Pipeline 1	LCS is continuing to process trees from 164+00 toward 168+00; Assist AEP with installing swamp mats for a wetland/stream crossing at 146+50.
Pipeline 2 - North	No work
Pipeline 2 - South	No work
Pipeline 3	No work
Pipeline 4	Kellar is moving in equipment to reclaim ROW.