

Consol Energy ACAA Projects Daily Update

Report Date:	4/21/2015	Day of Week:	Tuesday
Gates Open:	ZZ, QQQ		
PREVIOUS DAY'S WORK			
Work Area	Working Hours	Vendors on Site	Work Description
ACAA Pad 1			Drilling - Horizontal rig drilling.
ACAA Pad 2			Drilling and Completions - Frac'ing operations.
ACAA Pad 3			No work
ACAA Pad 4			Drilling - Waiting on Patterson rig.
ACAA Pad 6			No work
ACAA FI-3			No work
ACAA Bridge 2			No work
ACAA CI-1	6:30 AM	4:30 PM	Trumbull Construction - Trumbull lined ditches with rip-rap.
ACAA CI-2			No work
Pipeline 1	6:30 AM	3:30 PM	Land Clearing Specialists LCS is continuing to process trees from 164+00 toward 168+00; Assist AEP with installing swamp mats for a wetland/stream crossing at 146+50.
Pipeline 2 - North			No work
Pipeline 2 - South			No work
Pipeline 3			No work
Pipeline 4	6:30 AM	3:30 PM	Kellar Kellar is moving in equipment to reclaim ROW.
TODAY'S PLANNED WORK			
Work Area	Planned Work Description		
ACAA Pad 1	Drilling - Horizontal rig drilling.		
ACAA Pad 2	Drilling and Completions - Frac'ing operations.		
ACAA Pad 3	No work		
ACAA Pad 4	Drilling - Waiting on Patterson rig.		
ACAA Pad 6	No work		
ACAA FI-3	No work		
ACAA Bridge 2	No work		

ACAA CI-1	Construction - Trumbull is placing stone on the access road.
ACAA CI-2	No work
Pipeline 1	LCS is finishing up processing trees, stumping, mowing and installing E&S from 146+50 to 144+00; AEP is installing timber mats for LCS to complete processing trees, stumping and mowing; AEP is delivering timber mats to Imperial Landfill's property for LCS to process trees.
Pipeline 2 - North	No work
Pipeline 2 - South	No work
Pipeline 3	No work
Pipeline 4	No work