

### Consol Energy ACAA Projects Daily Update

Report Date:	4/23/2015	Day of Week:	Thursday	
Gates Open:	ZZ, QQQ			
PREVIOUS DAY'S WORK				
Work Area	Working Hours		Vendors on Site	Work Description
ACAA Pad 1	6:30 AM	5:00 PM	Trumbull	<b>Drilling</b> - Horizontal rig drilling. <b>Construction</b> - Trumbull repaired pad subgrade in production area.
ACAA Pad 2				<b>Drilling and Completions</b> - Frac'ing operations.
ACAA Pad 3				No work
ACAA Pad 4				<b>Drilling</b> - Waiting on Patterson rig.
ACAA Pad 6				No work
ACAA FI-3				No work
ACAA Bridge 2				No work
ACAA CI-1	6:30 AM	5:00 PM	Trumbull	<b>Construction</b> - Trumbull placed stone on the access road.
ACAA CI-2				No work
Pipeline 1	6:30 AM	3:30 PM	Land Clearing Specialists, Alex E. Paris	LCS has moved to Boggs Rd to start processing trees and installing E&S. AEP is moving into Loriso's property to start building ROW.
Pipeline 2 - North				No work
Pipeline 2 - South				No work
Pipeline 3				No work
Pipeline 4	6:30 AM	3:30 PM	Kellar Excavation	Kellar Excavation started reclaiming ROW.
TODAY'S PLANNED WORK				
Work Area	Planned Work Description			
ACAA Pad 1	<b>Drilling</b> - Horizontal rig drilling.			
ACAA Pad 2	<b>Drilling and Completions</b> - Frac'ing operations.			
ACAA Pad 3	No work			
ACAA Pad 4	<b>Drilling</b> - Waiting on Patterson rig.			
ACAA Pad 6	No work			
ACAA FI-3	No work			

ACAA Bridge 2	No work
ACAA CI-1	<b>Construction</b> - Trumbull is placing stone on the access road.
ACAA CI-2	No work
Pipeline 1	AEP is stripping topsoil on Loriso's property; LCS is processing trees on Imperial land property.
Pipeline 2 - North	No work
Pipeline 2 - South	No work
Pipeline 3	No work
Pipeline 4	Kellar is reclaiming from 60+25 towards 56+50.