

Consol Energy ACAA Projects Daily Update

Report Date:	4/24/2015	Day of Week:	Friday	
Gates Open:	ZZ, QQQ			
PREVIOUS DAY'S WORK				
Work Area	Working Hours		Vendors on Site	Work Description
ACAA Pad 1	6:30 AM	5:00 PM	Trumbull	Drilling - Horizontal rig drilling.
ACAA Pad 2				Drilling and Completions - Frac'ing operations.
ACAA Pad 3				No work
ACAA Pad 4				Drilling - Waiting on Patterson rig. Construction - Trumbull fine graded slopes on the access road
ACAA Pad 6				No work
ACAA FI-3				No work
ACAA Bridge 2				No work
ACAA CI-1	6:30 AM	5:00 PM	Trumbull	Construction - Trumbull placed stone on the access road.
ACAA CI-2				No work
Pipeline 1	6:30 AM	3:30 PM	Land Clearing Specialists, Alex E. Paris	AEP was stripping topsoil on Loriso's property; LCS was processing trees on Imperial land property.
Pipeline 2 - North				No work
Pipeline 2 - South				No work
Pipeline 3				No work
Pipeline 4	6:30 AM	3:30 PM	Kellar Excavation	Kellar Excavation reclaiming ROW.
TODAY'S PLANNED WORK				
Work Area	Planned Work Description			
ACAA Pad 1	Drilling - Horizontal rig drilling.			
ACAA Pad 2	Drilling and Completions - Frac'ing operations.			
ACAA Pad 3	No work			
ACAA Pad 4	Drilling - Waiting on Patterson rig. Construction - Trumbull is cleaning out plugged drainage pipes at McClaren road.			
ACAA Pad 6	No work			
ACAA FI-3	No work			

ACAA Bridge 2	No work
ACAA CI-1	Construction - Trumbull is placing stone on the access road.
ACAA CI-2	No work
Pipeline 1	AEP is stripping topsoil on Loriso's property; LCS is processing trees on Imperial land property.
Pipeline 2 - North	No work
Pipeline 2 - South	No work
Pipeline 3	No work
Pipeline 4	Kellar is reclaiming ROW.