

Consol Energy ACAA Projects Daily Update

Report Date:	4/27/2015	Day of Week:	Monday	
Gates Open:	ZZ, QQQ			
PREVIOUS DAY'S WORK				
Work Area	Working Hours		Vendors on Site	Work Description
ACAA Pad 1	6:30 AM	5:00 PM	Trumbull	Drilling - Horizontal rig drilling.
ACAA Pad 2				Drilling and Completions - Frac'ing operations.
ACAA Pad 3				No work
ACAA Pad 4	6:30 AM	3:00 PM	Trumbull - Robinson Pipe Cleaning	Drilling - Waiting on Patterson rig. Construction - Trumbull and Robinson Pipe Cleaning cleaned sediment from a plugged culvert at McClaren Road. Saturday and Sunday - No work
ACAA Pad 6				No work
ACAA FI-3				No work
ACAA Bridge 2				No work
ACAA CI-1	6:30 AM	4:30 PM	Trumbull	Construction - Trumbull placed stone on the access road. Saturday and Sunday - No work
ACAA CI-2				No work
Pipeline 1	6:30 AM	3:30 PM	Land Clearing Specialists, Alex E. Paris	AEP started building timber mat crossings for LCS to enable them to clear ROW on Imperial land property. AEP is building ROW on Lariso's property. LCS installed silt sock up to first wetland on Imperial land property. Saturday - AEP continued to install second wetland crossing on Imperial land property. LCS was able to cross both wetlands and clear from 69+00 up to 67+50. Sunday - No work
Pipeline 2 - North				No work
Pipeline 2 - South				No work
Pipeline 3				No work
Pipeline 4	6:30 AM	3:30 PM	Kellar Excavation	Kellar completed reclamation from 60+25 down to 56+00. Saturday and Sunday - No work
TODAY'S PLANNED WORK				
Work Area	Planned Work Description			
ACAA Pad 1	Drilling - Horizontal rig drilling.			
ACAA Pad 2	Drilling and Completions - Frac'ing operations. Construction - Trumbull is repairing top-soil washouts on the west fill slope.			
ACAA Pad 3	No work			

ACAA Pad 4	Drilling - Waiting on Patterson rig.
ACAA Pad 6	No work
ACAA FI-3	No work
ACAA Bridge 2	No work
ACAA CI-1	Construction - Trumbull is placing stone on the access road.
ACAA CI-2	No work
Pipeline 1	AEP is installing an air bridge over Peoples Gas line and LCS will be able to continue to clear ROW. AEP will continue to build ROW on Seabright. LCS is stumping and mowing from 73+00 to 67+50.
Pipeline 2 - North	No work
Pipeline 2 - South	No work
Pipeline 3	No work
Pipeline 4	Kellar is removing stream crossing bridges at 55+55 and 54+85 and reclaiming ROW.