

Consol Energy ACAA Projects Daily Update

Report Date:	5/1/2015	Day of Week:	Friday
Gates Open:	ZZ, QQQ		
PREVIOUS DAY'S WORK			
Work Area	Working Hours	Vendors on Site	Work Description
ACAA Pad 1			Drilling - Horizontal rig drilling.
ACAA Pad 2			Drilling and Completions - Frac'ing operations.
ACAA Pad 3			No work
ACAA Pad 4	6:30 AM	4:30 PM	Trumbull Drilling - Waiting on Patterson rig. Construction - Trumbull is grading the access road.
ACAA Pad 6			No work
ACAA FI-3			No work
ACAA Bridge 2			No work
ACAA CI-1	6:30 AM	4:30 PM	Trumbull Construction - Trumbull is placing stone on the access road.
ACAA CI-2			No work
Pipeline 1	6:30 AM	3:30 PM	Land Clearing Specialists, Alex E. Paris AEP is finishing off the bore pit for US 22/Steubenville Pike bore; They are still hauling and staging pipe on Lariso's property; AEP is building ROW on Imperial Land property and finishing installation of the bridge at 59+70; LCS is processing trees, stumping and mowing from 59+70 towards Beverly Fout property.
Pipeline 2 - North			No work
Pipeline 2 - South			No work
Pipeline 3			No work
Pipeline 4	6:30 AM	3:30 PM	Kellar Excavation Kellar is finishing up reclamation, tailgating crushed cement and moving out.
TODAY'S PLANNED WORK			
Work Area	Planned Work Description		
ACAA Pad 1	Drilling - Horizontal rig drilling.		
ACAA Pad 2	Drilling and Completions - Frac'ing operations.		
ACAA Pad 3	No work		
ACAA Pad 4	Drilling - Waiting on Patterson rig. Construction - Trumbull is repairing the pad subgrade.		
ACAA Pad 6	No work		

ACAA FI-3	No work
ACAA Bridge 2	No work
ACAA CI-1	No work
ACAA CI-2	No work
Pipeline 1	AEP is building ROW on Imperial between 80+00 to 69+00; AEP is hauling in their last load of pipe for Lariso's property; Centerline Boring Company is moving in their equipment and setting up to start the SR 22/Steubenville Pike bore on Monday morning. LCS called off today and will return tomorrow.
Pipeline 2 - North	No work
Pipeline 2 - South	No work
Pipeline 3	No work
Pipeline 4	No work