

Consol Energy ACAA Projects Daily Update

Report Date:	5/4/2015	Day of Week:	Monday	
Gates Open:	ZZ, QQQ			
PREVIOUS DAY'S WORK				
Work Area	Working Hours		Vendors on Site	Work Description
ACAA Pad 1				Drilling - Horizontal rig drilling.
ACAA Pad 2				Drilling and Completions - Frac'ing operations.
ACAA Pad 3				No work
ACAA Pad 4	6:30 AM	4:30 PM	Trumbull	Drilling - Waiting on Patterson rig. Construction - Trumbull repaired the pad subgrade. Saturday and Sunday - No work
ACAA Pad 6				No work
ACAA FI-3				No work
ACAA Bridge 2				No work
ACAA CI-1				No work
ACAA CI-2				No work
Pipeline 1	6:30 AM	3:30 PM	Land Clearing Specialists, Alex E. Paris , Centerline Boring Company	AEP was building ROW on Imperial between 80+00 to 69+00; AEP was hauling in their last load of pipe for Lariso's property; Centerline Boring Company is moving in their equipment and setting up to start the SR 22/Steubenville Pike bore on Monday morning. LCS called off Friday. Saturday - LCS processed trees from 53+00 to 47+00 on Imperial Land property. Sunday - No work
Pipeline 2 - North				No work
Pipeline 2 - South				No work
Pipeline 3				No work
Pipeline 4				No work
TODAY'S PLANNED WORK				
Work Area	Planned Work Description			
ACAA Pad 1	Drilling - Horizontal rig drilling.			
ACAA Pad 2	Drilling and Completions - Frac'ing operations.			
ACAA Pad 3	No work			
ACAA Pad 4	Drilling - Waiting on Patterson rig. Construction - Trumbull repaired delineators along the access road and graded the access road.			
ACAA Pad 6	No work			

ACAA FI-3	No work
ACAA Bridge 2	No work
ACAA CI-1	No work
ACAA CI-2	No work
Pipeline 1	AEP is building the entrance to the south side of Imperial Burgettstown ROW; AEP is bringing in timber mats for Columbia gas line airbridge at Station 43+50; Centerline started the bore on SR22. LCS is continuing to process trees, stump and mow from 47+00 to 43+50.
Pipeline 2 - North	No work
Pipeline 2 - South	No work
Pipeline 3	No work
Pipeline 4	No work