

**Consol Energy ACAA Projects Daily Update**

Report Date:	5/5/2015	Day of Week:	Tuesday	
Gates Open:	ZZ, QQQ			
PREVIOUS DAY'S WORK				
Work Area	Working Hours		Vendors on Site	Work Description
ACAA Pad 1				<b>Drilling</b> - Horizontal rig drilling.
ACAA Pad 2				<b>Drilling and Completions</b> - Frac'ing operations.
ACAA Pad 3				No work
ACAA Pad 4	6:30 AM	12:00 PM	Trumbull	<b>Drilling</b> - Waiting on Patterson rig. <b>Construction</b> - Trumbull de-mobilized equipment and performed road maintenance.
ACAA Pad 6				No work
ACAA FI-3	8:00 AM	4:00 PM	HCSI	<b>Construction</b> - HCSI installed webbing on the bird netting.
ACAA Bridge 2				No work
ACAA CI-1				No work
ACAA CI-2				No work
Pipeline 1	6:30 AM	3:30 PM	Land Clearing Specialists, Alex E. Paris , Centerline Boring Company	AEP was building the entrance to the south side of Imperial Burgettstown ROW; AEP brought in timber mats for Columbia gas line airbridge at Station 43+50; Centerline started the bore on SR22. LCS continued to process trees, stump and mow from 47+00 to 43+50.
Pipeline 2 - North				No work
Pipeline 2 - South				No work
Pipeline 3				No work
Pipeline 4				No work
TODAY'S PLANNED WORK				
Work Area	Planned Work Description			
ACAA Pad 1	<b>Drilling</b> - Horizontal rig drilling.			
ACAA Pad 2	<b>Drilling and Completions</b> - Frac'ing operations.			
ACAA Pad 3	No work			
ACAA Pad 4	<b>Drilling</b> - Waiting on Patterson rig.			
ACAA Pad 6	No work			

ACAA FI-3	<b>Construction</b> - HCSI is installing webbing on the bird netting.
ACAA Bridge 2	No work
ACAA CI-1	No work
ACAA CI-2	No work
Pipeline 1	AEP is building the pipeline entrance on the south side of Imperial-Burgettstown road. Centerline is continuing to bore SR22. 20' bored yesterday. Land Clearing called off because of rain.
Pipeline 2 - North	No work
Pipeline 2 - South	No work
Pipeline 3	No work
Pipeline 4	No work