

### Consol Energy ACAA Projects Daily Update

Report Date:	5/6/2015	Day of Week:	Wednesday
Gates Open:	ZZ, QQQ		
PREVIOUS DAY'S WORK			
Work Area	Working Hours	Vendors on Site	Work Description
ACAA Pad 1			<b>Drilling</b> - Horizontal rig drilling.
ACAA Pad 2			<b>Drilling and Completions</b> - Frac'ing operations.
ACAA Pad 3			No work
ACAA Pad 4			<b>Drilling</b> - Waiting on Patterson rig.
ACAA Pad 6			No work
ACAA FI-3			No work
ACAA Bridge 2			No work
ACAA CI-1			No work
ACAA CI-2			No work
Pipeline 1	6:30 AM	3:30 PM	Land Clearing Specialists, Alex E. Paris , Centerline Boring Company AEP was building the pipeline entrance on the south side of Imperial-Burgettstown road. Centerline continued to bore SR22. 20' bored the previous day. Land Clearing called off because of rain.
Pipeline 2 - North			No work
Pipeline 2 - South			No work
Pipeline 3			No work
Pipeline 4			No work
TODAY'S PLANNED WORK			
Work Area	Planned Work Description		
ACAA Pad 1	<b>Drilling</b> - Horizontal rig drilling.		
ACAA Pad 2	<b>Drilling and Completions</b> - Frac'ing operations.		
ACAA Pad 3	No work		
ACAA Pad 4	<b>Drilling</b> - Waiting on Patterson rig.		
ACAA Pad 6	No work		
ACAA FI-3	No work		

ACAA Bridge 2	No work
ACAA CI-1	No work
ACAA CI-2	No work
Pipeline 1	AEP is building ROW from 53+00 to 46+00. Building airbridge over Columbia Gas line. Building entrance on the south side of Imperial/Burgettstown Rd. Installing a flumed stream crossing at 27+62 for equipment. LCS is clearing a road for AEP to get to People's Gas line to build an airbridge. Then they will continue to process, stump, and mow between 47+50 down to 44+00. Centerline is continuing to bore SR. 22. They have bored 200' so far.
Pipeline 2 - North	No work
Pipeline 2 - South	No work
Pipeline 3	No work
Pipeline 4	No work