

Consol Energy ACAA Projects Daily Update

Report Date:	5/8/2015	Day of Week:	Friday
Gates Open:	ZZ, QQQ		
PREVIOUS DAY'S WORK			
Work Area	Working Hours	Vendors on Site	Work Description
ACAA Pad 1			Drilling - Horizontal rig drilling.
ACAA Pad 2			Drilling and Completions - Frac'ing operations.
ACAA Pad 3			No work
ACAA Pad 4			Drilling - Waiting on Patterson rig.
ACAA Pad 6			No work
ACAA FI-3			No work
ACAA Bridge 2			No work
ACAA CI-1			No work
ACAA CI-2			No work
Pipeline 1	6:30 AM	3:30 PM	Land Clearing Specialists, Alex E. Paris , Centerline Boring Company AEP was engineering the crossing for Imperial/Burgettstown Rd; Building ROW on Imperial Land property behind LCS; AEP was digging footer for valve setting at 157+50; LCS assisted AEP with installation of timber mats for stream crossing at 40+25; Centerline continued to bore SR 22.
Pipeline 2 - North			No work
Pipeline 2 - South			No work
Pipeline 3			No work
Pipeline 4			No work
TODAY'S PLANNED WORK			
Work Area	Planned Work Description		
ACAA Pad 1	Drilling - Horizontal rig drilling.		
ACAA Pad 2	Drilling and Completions - Frac'ing operations.		
ACAA Pad 3	No work		
ACAA Pad 4	Drilling - Waiting on Patterson rig.		
ACAA Pad 6	No work		
ACAA FI-3	No work		

ACAA Bridge 2	No work
ACAA CI-1	No work
ACAA CI-2	No work
Pipeline 1	AEP is finishing installation of bridges at 41+00 and 40+00. Continuing to build ROW up to 43+00; Hauling and staging pipe from 43+00 back to 80+00; AEP is constructing temporary road on Delval property; AEP is constructing piers for valve setting at 157+50; Centerline is not working today; They have bored 320'; LCS is stumping, mowing and installing E&S from 47+00 to 41+00; They are processing trees from 41+00 down towards Imperial/Burgettstown Rd.
Pipeline 2 - North	No work
Pipeline 2 - South	No work
Pipeline 3	No work
Pipeline 4	No work