

Consol Energy ACAA Projects Daily Update

| Report Date: | 5/11/2015 | Day of Week: | Monday |
|----------------------|--|-----------------|---|
| Gates Open: | ZZ, QQQ | | |
| PREVIOUS DAY'S WORK | | | |
| Work Area | Working Hours | Vendors on Site | Work Description |
| ACAA Pad 1 | | | Drilling - Horizontal rig drilling. |
| ACAA Pad 2 | | | Drilling and Completions - Frac'ing operations. |
| ACAA Pad 3 | | | No work |
| ACAA Pad 4 | | | Drilling - Waiting on Patterson rig. |
| ACAA Pad 6 | | | No work |
| ACAA FI-3 | | | No work |
| ACAA Bridge 2 | | | No work |
| ACAA CI-1 | | | No work |
| ACAA CI-2 | | | No work |
| Pipeline 1 | 6:30 AM | 3:30 PM | <p>Land Clearing Specialists, Alex E. Paris , Centerline Boring Company</p> <p>AEP was finishing installation of bridges at 41+00 and 40+00. Continued to build ROW up to 43+00; Hauling and staging pipe from 43+00 back to 80+00; AEP was constructing temporary road on Delval property; AEP was constructing piers for valve setting at 157+50; Centerline is not working Friday; They have bored 320'; LCS was stumping, mowing and installing E&S from 47+00 to 41+00; They were processing trees from 41+00 down towards Imperial/Burgettstown Rd. Saturday and Sunday - No work</p> |
| Pipeline 2 - North | | | No work |
| Pipeline 2 - South | | | No work |
| Pipeline 3 | | | No work |
| Pipeline 4 | | | No work |
| TODAY'S PLANNED WORK | | | |
| Work Area | Planned Work Description | | |
| ACAA Pad 1 | Drilling - Horizontal rig drilling. | | |
| ACAA Pad 2 | Drilling and Completions - Frac'ing operations. | | |
| ACAA Pad 3 | No work | | |
| ACAA Pad 4 | Drilling - Waiting on Patterson rig. | | |

| | |
|--------------------|--|
| ACAA Pad 6 | No work |
| ACAA FI-3 | No work |
| ACAA Bridge 2 | No work |
| ACAA CI-1 | Construction - Trumbull is working on access road drainage. |
| ACAA CI-2 | No work |
| Pipeline 1 | AEP is continuing to build ROW from 47+50 down toward 43+50; Hauling in more pipe to stage at 48+00; AEP is hauling in stone and roller to complete temporary road on Delval property; AEP is pouring concrete for valve setting at 47+50; AEP is completing rock construction entrance on Steubenville Pike Rd; Centerline is continuing to bore US 22 and Steubenville Pike; LCS is processing trees from 33+00 down to 26+00, stumping, mowing and installing E&S from 40+00 following the hot saw. |
| Pipeline 2 - North | No work |
| Pipeline 2 - South | No work |
| Pipeline 3 | No work |
| Pipeline 4 | No work |