

**Consol Energy ACAA Projects Daily Update**

Report Date:	5/12/2015	Day of Week:	Tuesday	
Gates Open:	ZZ, QQQ			
PREVIOUS DAY'S WORK				
Work Area	Working Hours		Vendors on Site	Work Description
ACAA Pad 1				<b>Drilling</b> - Horizontal rig drilling.
ACAA Pad 2				<b>Drilling and Completions</b> - Frac'ing operations.
ACAA Pad 3				No work
ACAA Pad 4				<b>Drilling</b> - Waiting on Patterson rig.
ACAA Pad 6				No work
ACAA FI-3				No work
ACAA Bridge 2				No work
ACAA CI-1	7:30 AM	4:30 PM	Trumbull	Construction - Trumbull is working on access road drainage.
ACAA CI-2				No work
Pipeline 1	6:30 AM	3:30 PM	Land Clearing Specialists, Alex E. Paris , Centerline Boring Company	AEP continued to build ROW from 47+50 down toward 43+50; Hauling in more pipe to stage at 48+00; AEP was hauling in stone and roller to complete temporary road on Delval property; AEP was pouring concrete for valve setting at 47+50; AEP was completing rock construction entrance on Steubenville Pike Rd; Centerline continued to bore US 22 and Steubenville Pike; LCS continued processing trees from 33+00 down to 26+00, stumping, mowing and installing E&S from 40+00 following the hot saw.
Pipeline 2 - North				No work
Pipeline 2 - South				No work
Pipeline 3				No work
Pipeline 4				No work
TODAY'S PLANNED WORK				
Work Area	Planned Work Description			
ACAA Pad 1	<b>Drilling</b> - Horizontal rig drilling.			
ACAA Pad 2	<b>Drilling and Completions</b> - Frac'ing operations.			
ACAA Pad 3	No work			
ACAA Pad 4	<b>Drilling</b> - Waiting on Patterson rig.			

ACAA Pad 6	No work
ACAA FI-3	No work
ACAA Bridge 2	No work
ACAA CI-1	<b>Construction</b> - Trumbull is working on access road drainage.
ACAA CI-2	No work
Pipeline 1	AEP is assisting Centerline with pulling augers from RT22/Steubenville Pike bore; AEP is continuing to bend pipe from Station 56+00 down to 60+00; AEP is continuing to stage pipe from 56+00 towards 65+00; Centerline is done boring and is currently pulling augers; LCS will be finishing up processing trees to Imperial-Burgettstown Rd and crossing over to the north side of the road by mid-day; They are stumping, mowing and installing E&S from 40+00 down to Imperial-Burgettstown Rd (26+00).
Pipeline 2 - North	No work
Pipeline 2 - South	No work
Pipeline 3	No work
Pipeline 4	No work