

Consol Energy ACAA Projects Daily Update

Report Date:	5/13/2015	Day of Week:	Wednesday	
Gates Open:	ZZ, QQQ			
PREVIOUS DAY'S WORK				
Work Area	Working Hours		Vendors on Site	Work Description
ACAA Pad 1				Drilling - Horizontal rig drilling.
ACAA Pad 2				Drilling and Completions - Frac'ing operations.
ACAA Pad 3				No work
ACAA Pad 4				Drilling - Waiting on Patterson rig.
ACAA Pad 6				No work
ACAA FI-3				No work
ACAA Bridge 2				No work
ACAA CI-1	7:30 AM	4:30 PM	Trumbull	Construction - Trumbull worked on access road drainage.
ACAA CI-2				No work
Pipeline 1	6:30 AM	3:30 PM	Land Clearing Specialists, Alex E. Paris , Centerline Boring Company	AEP was assisting Centerline with pulling augers from RT22/Steubenville Pike bore; AEP was continuing to bend pipe from Station 56+00 down to 60+00; AEP was continuing to stage pipe from 56+00 towards 65+00; Centerline is done boring and was pulling augers; LCS was finishing up processing trees to Imperial-Burgettstown Rd and crossing over to the north side of the road by mid-day; They were stumping, mowing and installing E&S from 40+00 down to Imperial-Burgettstown Rd (26+00).
Pipeline 2 - North				No work
Pipeline 2 - South				No work
Pipeline 3				No work
Pipeline 4				No work
TODAY'S PLANNED WORK				
Work Area	Planned Work Description			
ACAA Pad 1	Drilling - Horizontal rig drilling.			
ACAA Pad 2	Drilling and Completions - Frac'ing operations.			
ACAA Pad 3	No work			
ACAA Pad 4	Drilling - Waiting on Patterson rig.			

ACAA Pad 5	Construction - Trumbull is assisting CEC with infiltration testing.
ACAA Pad 6	No work
ACAA FI-3	No work
ACAA Bridge 2	No work
ACAA CI-1	Construction - Trumbull is prepping for bollard installation
ACAA CI-2	No work
Pipeline 1	AEP is building ROW from 40+00 down to 26+00; Bending pipe from 61+00 to 69+00; AEP is welding the bore string preparing to pull through RT22/Steubenville Pike bore; Hauling and staging pipe out to 48+00; LCS is processing trees from 25+50 up towards 17+00.
Pipeline 2 - North	No work
Pipeline 2 - South	No work
Pipeline 3	No work
Pipeline 4	No work