

Consol Energy ACAA Projects Daily Update

Report Date:	5/15/2015	Day of Week:	Friday
Gates Open:	ZZ, QQQ		
PREVIOUS DAY'S WORK			
Work Area	Working Hours	Vendors on Site	Work Description
ACAA Pad 1			Drilling - Horizontal rig drilling.
ACAA Pad 2			Drilling and Completions - Frac'ing operations.
ACAA Pad 3			No work
ACAA Pad 4			Drilling - Waiting on Patterson rig.
ACAA Pad 5			Construction - No work
ACAA Pad 6			No work
ACAA FI-3			No work
ACAA Bridge 2			No work
ACAA CI-1	6:30 AM	6:30 PM	Trumbull Construction - Trumbull excavated ditches and tracked slopes along the access road.
ACAA CI-2			No work
Pipeline 1	6:30 AM	3:30 PM	Land Clearing Specialists, Alex E. Paris AEP was staging pipe from 48+00 down to 27+00, pulling the bore string through RT22 bore, and welding pipe from 148+00 towards Seabright Rd; AEP set an airbridge at 17+00 for LCS to cross Peoples Gas line; LCS was processing trees, stumping, mowing and installing E&S from 17+00 down to RT 30.
Pipeline 2 - North			No work
Pipeline 2 - South			No work
Pipeline 3			No work
Pipeline 4			No work
TODAY'S PLANNED WORK			
Work Area	Planned Work Description		
ACAA Pad 1	Drilling - Horizontal rig drilling.		
ACAA Pad 2	Drilling and Completions - Frac'ing operations.		
ACAA Pad 3	No work		
ACAA Pad 4	Drilling - Waiting on Patterson rig.		
ACAA Pad 5	Construction - No work		

ACAA Pad 6	No work
ACAA FI-3	No work
ACAA Bridge 2	No work
ACAA CI-1	No work
ACAA CI-2	No work
Pipeline 1	AEP is inserting bore string through RT22/Steubenville bore, welding from 160+00 towards Seabright Rd, bending pipe from 42+00 towards Imperial-Burgettstown Rd, and building ROW from 20+00 towards Camissi's property; LCS is processing trees, stumping, mowing and installing E&S from 17+00 down to RT 30.
Pipeline 2 - North	No work
Pipeline 2 - South	No work
Pipeline 3	No work
Pipeline 4	No work