

**Consol Energy ACAA Projects Daily Update**

Report Date:	5/18/2015	Day of Week:	Monday	
Gates Open:	ZZ, QQQ			
PREVIOUS DAY'S WORK				
Work Area	Working Hours		Vendors on Site	Work Description
ACAA Pad 1				<b>Drilling</b> - Horizontal rig drilling.
ACAA Pad 2				<b>Drilling and Completions</b> - Frac'ing operations.
ACAA Pad 3				No work
ACAA Pad 4				<b>Drilling</b> - Waiting on Patterson rig.
ACAA Pad 5				<b>Construction</b> - No work
ACAA Pad 6				No work
ACAA FI-3				No work
ACAA Bridge 2				No work
ACAA CI-1				<b>Construction</b> - No work; Saturday and Sunday - No work
ACAA CI-2				No work
Pipeline 1	6:30 AM	3:30 PM	Land Clearing Specialists, Alex E. Paris	AEP was inserting bore string through RT22/Steubenville bore, welding from 160+00 towards Seabright Rd, bending pipe from 42+00 towards Imperial-Burgettstown Rd, and building ROW from 20+00 towards Camissi's property; LCS was processing trees, stumping, mowing and installing E&S from 17+00 down to RT 30. Saturday and Sunday - No work
Pipeline 2 - North				No work
Pipeline 2 - South				No work
Pipeline 3				No work
Pipeline 4				No work
TODAY'S PLANNED WORK				
Work Area	Planned Work Description			
ACAA Pad 1	<b>Drilling</b> - Horizontal rig drilling.			
ACAA Pad 2	<b>Drilling and Completions</b> - Frac'ing operations.			
ACAA Pad 3	No work			
ACAA Pad 4	<b>Drilling</b> - Waiting on Patterson rig.			

ACAA Pad 5	<b>Construction</b> - No work
ACAA Pad 6	No work
ACAA FI-3	No work
ACAA Bridge 2	No work
ACAA CI-1	<b>Construction</b> - Trumbull is installing bollards along the access road.
ACAA CI-2	No work
Pipeline 1	AEP is installing timber mat crossing between 7+48 to 12+20, building ROW from 18+00 towards RT 30, bending from 29+00 down to 26+00, and welding pipe from 150+00 towards Seabright Rd; LCS is moving in to Steubenville Pike to start processing at 133+00.
Pipeline 2 - North	No work
Pipeline 2 - South	No work
Pipeline 3	No work
Pipeline 4	No work