

Consol Energy ACAA Projects Daily Update

Report Date:	5/20/2015	Day of Week:	Wednesday
Gates Open:	ZZ, QQQ		
PREVIOUS DAY'S WORK			
Work Area	Working Hours	Vendors on Site	Work Description
ACAA Pad 1			Drilling - Horizontal rig drilling.
ACAA Pad 2			Drilling and Completions - Frac'ing operations.
ACAA Pad 3			No work
ACAA Pad 4	6:30 AM - 4:30 PM	Trumbull	Drilling - Waiting on Patterson rig. Construction - Trumbull was finishing under drains and tracking slopes.
ACAA Pad 5			Construction - No work
ACAA Pad 6			No work
ACAA FI-3			No work
ACAA Bridge 2			No work
ACAA CI-1			No work
ACAA CI-2			No work
Pipeline 1	6:30 AM - 3:30 PM	Land Clearing Specialists, Alex E. Paris	AEP was welding another section of pipe to connect to the bore string at 145+00, checking ROW E&S after having a big rain the previous night; AEP couldn't work north of Boogs Rd because Findlay Township holiday; LCS helped AEP install a bridge at 126+77.
Pipeline 2 - North			No work
Pipeline 2 - South			No work
Pipeline 3			No work
Pipeline 4			No work
TODAY'S PLANNED WORK			
Work Area	Planned Work Description		
ACAA Pad 1	Drilling - Horizontal rig drilling.		
ACAA Pad 2	Drilling and Completions - Frac'ing operations.		
ACAA Pad 3	No work		
ACAA Pad 4	Drilling - Waiting on Patterson rig. Construction - Trumbull is finishing under drains and tracking slopes.		
ACAA Pad 5	Construction - No work		

ACAA Pad 6	No work
ACAA FI-3	No work
ACAA Bridge 2	No work
ACAA CI-1	Construction - No work
ACAA CI-2	No work
Pipeline 1	AEP is digging ditch from 145+00 out to 146+50 to install pipe from bore pass the wetland; AEP is completing installation of the bridge at stream crossing 126+77; AEP is bending pipe from 33+50 back up to 48+00; AEP is installing bridges from 7+50 to 12+50; LCS is assisting AEP with bridge at 126+77; Afterwards LCS will begin processing trees out to 116+00.
Pipeline 2 - North	No work
Pipeline 2 - South	No work
Pipeline 3	No work
Pipeline 4	No work