

### Consol Energy ACAA Projects Daily Update

Report Date: 5/22/2015		Day of Week: Friday		
Gates Open: ZZ, QQQ				
<b>PREVIOUS DAY'S WORK</b>				
Work Area	Working Hours		Vendors on Site	Work Description
ACAA Pad 1				<b>Drilling</b> - Horizontal rig drilling.
ACAA Pad 2				<b>Drilling and Completions</b> - Frac'ing operations.
ACAA Pad 3				No work
ACAA Pad 4	6:30 AM	4:30 PM	Trumbull	<b>Drilling</b> - Waiting on Patterson rig. <b>Construction</b> - Trumbull excavated perimeter ditches at the tank pad and tracked slopes at HOP.
ACAA Pad 5				<b>Construction</b> - No work
ACAA Pad 6				No work
ACAA FI-3				No work
ACAA Bridge 2				No work
ACAA CI-1	6:30 AM	4:30 PM	Trumbull	<b>Construction</b> - Trumbull poured concrete for water line valve aprons and bollards along the access road.
ACAA CI-2				No work
Pipeline 1	6:30 AM	3:30 PM	Land Clearing Specialists, Alex E. Paris	AEP was welding from 154+00 towards Seabright Rd, fabricating valve setting at the pipe yard, bending pipe from 33+50 towards 48+00, building bridges from 7+00 to 12+00 and building ROW from 18+00 down towards 7+00, and installing bridges at 126+77; LCS was installing E&S from 133+00 to 127+00.
Pipeline 2 - North				No work
Pipeline 2 - South				No work
Pipeline 3				No work
Pipeline 4				No work
<b>TODAY'S PLANNED WORK</b>				
Work Area	Planned Work Description			
ACAA Pad 1	<b>Drilling</b> - Horizontal rig drilling. <b>Construction</b> - Trumbull is cleaning ditches and performing E&S maintenance.			
ACAA Pad 2	<b>Drilling and Completions</b> - Frac'ing operations. <b>Construction</b> - Trumbull is cleaning ditches and performing E&S maintenance.			
ACAA Pad 3	No work			
ACAA Pad 4	<b>Drilling</b> - Waiting on Patterson rig. <b>Construction</b> - No work			

ACAA Pad 5	No work
ACAA Pad 6	No work
ACAA FI-3	No work
ACAA Bridge 2	<b>Construction</b> - Golden Triangle is applying deck sealer.
ACAA CI-1	<b>Construction</b> - No work
ACAA CI-2	No work
Pipeline 1	AEP is backfilling from bore pit out past 146+00, welding from 155+10 towards Seabright Rd, welding on valve setting at the Airport pipe yard, stringing pipe from 33+50 to 48+00, building ROW from 18+00 down to 7+00; LCS is processing trees from 27+00 back to 16+00. There is no work this weekend. All construction continues on 5/26/2015.
Pipeline 2 - North	No work
Pipeline 2 - South	No work
Pipeline 3	No work
Pipeline 4	No work