

**Consol Energy ACAA Projects Daily Update**

Report Date:	5/26/2015	Day of Week:	Tuesday	
Gates Open:	ZZ, QQQ			
PREVIOUS DAY'S WORK				
Work Area	Working Hours		Vendors on Site	Work Description
ACAA Pad 1	6:00 AM	2:00 PM	Trumbull	<b>Drilling</b> - Horizontal rig drilling. <b>Construction</b> - Trumbull cleaned ditches and repaired erosion controls. Saturday, Sunday and Monday - No work
ACAA Pad 2				<b>Drilling and Completions</b> - Frac'ing operations.
ACAA Pad 3				No work
ACAA Pad 4	6:00 AM	2:00 PM	Trumbull	<b>Drilling</b> - Waiting on Patterson rig. <b>Construction</b> - Trumbull removed fence and finished up bollard installation. Saturday, Sunday and Monday - No work
ACAA Pad 5				<b>Construction</b> - No work
ACAA Pad 6				No work
ACAA FI-3				No work
ACAA Bridge 2	7:00 AM	3:00 PM	Golden Triangle	<b>Construction</b> - Golden Triangle applied sealer to the bridge deck. Saturday, Sunday and Monday - No work
ACAA CI-1				<b>Construction</b> - No work
ACAA CI-2				No work
Pipeline 1	6:30 AM	3:30 PM	Land Clearing Specialists, Alex E. Paris	AEP was backfilling from bore pit out past 146+00, welding from 155+10 towards Seabright Rd, welding on valve setting at the Airport pipe yard, stringing pipe from 33+50 to 48+00, and building ROW from 18+00 down to 7+00; LCS was processing trees from 27+00 back to 16+00. There was no work this past weekend. All construction continued on 5/26/2015.
Pipeline 2 - North				No work
Pipeline 2 - South				No work
Pipeline 3				No work
Pipeline 4				No work
TODAY'S PLANNED WORK				
Work Area	Planned Work Description			
ACAA Pad 1	<b>Drilling</b> - Horizontal rig drilling.			
ACAA Pad 2	<b>Drilling and Completions</b> - Frac'ing operations. <b>Construction</b> - Trumbull is tracking slopes on access road.			

ACAA Pad 3	No work
ACAA Pad 4	<b>Drilling</b> - Waiting on Patterson rig.
ACAA Pad 5	No work
ACAA Pad 6	No work
ACAA FI-3	No work
ACAA Bridge 2	<b>Construction</b> - No work
ACAA CI-1	No work
ACAA CI-2	No work
Pipeline 1	AEP is installing pipe from 148+00 up to 157+00, welding pipe from 157+50 towards Seabright Rd, engineering and bending pipe from 69+00 back to 76+00, and building ROW from 10+00 down to 7+00; LCS is processing trees, grubbing and chipping from 120+00 back to 116+00.
Pipeline 2 - North	No work
Pipeline 2 - South	No work
Pipeline 3	No work
Pipeline 4	No work