

Consol Energy ACAA Projects Daily Update

Report Date:	5/27/2015		Day of Week:	Wednesday	
Gates Open:	ZZ, QQQ				
PREVIOUS DAY'S WORK					
Work Area	Working Hours		Vendors on Site	Work Description	
ACAA Pad 1				Drilling - Horizontal rig drilling.	
ACAA Pad 2	6:00 AM	2:30 PM	Trumbull	Drilling and Completions - Frac'ing operations. Construction - Trumbull tracked slopes on access road.	
ACAA Pad 3				No work	
ACAA Pad 4				Drilling - Waiting on Patterson rig.	
ACAA Pad 5				Construction - No work	
ACAA Pad 6				No work	
ACAA FI-3				No work	
ACAA Bridge 2				No work	
ACAA CI-1				No work	
ACAA CI-2				No work	
Pipeline 1	6:30 AM	3:30 PM	Land Clearing Specialists, Alex E. Paris	AEP was installing pipe from 148+00 up to 157+00, welding pipe from 157+50 towards Seabright Rd, engineering and bending pipe from 69+00 back to 76+00, and building ROW from 10+00 down to 7+00; LCS is processing trees, grubbing and chipping from 120+00 back to 116+00.	
Pipeline 2 - North				No work	
Pipeline 2 - South				No work	
Pipeline 3				No work	
Pipeline 4				No work	
TODAY'S PLANNED WORK					
Work Area	Planned Work Description				
ACAA Pad 1	Drilling - Horizontal rig drilling.				
ACAA Pad 2	Drilling and Completions - Frac'ing operations. Construction - Trumbull is tracking slopes on access road.				
ACAA Pad 3	No work				
ACAA Pad 4	Drilling - Waiting on Patterson rig. Construction - Trumbull and the U Company are applying permanent seed.				

ACAA Pad 5	No work
ACAA Pad 6	No work
ACAA FI-3	Construction - Trumbull is rounding stockpiles.
ACAA Bridge 2	Construction - No work
ACAA CI-1	Construction - Trumbull and the U Company are applying permanent seed.
ACAA CI-2	No work
Pipeline 1	AEP is back filling from 156+00 back to 147+00, welding at laydown yard, and bending pipe at Steubenville Pike; LCS is mowing from 133+00 back to 116+00.
Pipeline 2 - North	No work
Pipeline 2 - South	No work
Pipeline 3	No work
Pipeline 4	No work