

### Consol Energy ACAA Projects Daily Update

Report Date:	5/29/2015	Day of Week:	Friday
Gates Open:	ZZ, QQQ		
PREVIOUS DAY'S WORK			
Work Area	Working Hours	Vendors on Site	Work Description
ACAA Pad 1			<b>Drilling</b> - Horizontal rig drilling.
ACAA Pad 2	6:00 AM - 2:30 PM	Trumbull	<b>Drilling and Completions</b> - Frac'ing operations.
ACAA Pad 3			No work
ACAA Pad 4			<b>Drilling</b> - Waiting on Patterson rig. <b>Construction</b> - Trumbull and the U Company applied permanent seed and ditch lining.
ACAA Pad 5			No work
ACAA Pad 6			No work
ACAA FI-3			No work
ACAA Bridge 2			No work
ACAA CI-1			<b>Construction</b> - Trumbull and the U Company applied permanent seed and ditch lining.
ACAA CI-2			No work
Pipeline 1	6:30 AM - 3:30 PM	Land Clearing Specialists, Alex E. Paris	AEP was removing timbermat crossing at 145+00 and reclaiming, setting riser legs for 157+00 valve setting, reclaiming from 146+00 out to 155+00, and hauling pipe to 5+00 to 17+00; LCS is mowing from 127+00 to 116+00 and installing E&S.
Pipeline 2 - North			No work
Pipeline 2 - South			No work
Pipeline 3			No work
Pipeline 4			No work
TODAY'S PLANNED WORK			
Work Area	Planned Work Description		
ACAA Pad 1	<b>Drilling</b> - Horizontal rig drilling.		
ACAA Pad 2	<b>Drilling and Completions</b> - Frac'ing operations.		
ACAA Pad 3	No work		
ACAA Pad 4	<b>Drilling</b> - Waiting on Patterson rig. <b>Construction</b> - Trumbull and the U Company are finishing up applying permanent seed and ditch lining.		
ACAA Pad 5	No work		

ACAA Pad 6	No work
ACAA FI-3	<b>No work</b>
ACAA Bridge 2	<b>Construction</b> - No work
ACAA CI-1	<b>Construction</b> - Trumbull and the U Company are finishing up applying permanent seed and ditch lining.
ACAA CI-2	No work
Pipeline 1	AEP is ditching from 157+00 to 161+00, installing the second leg of the valve setting at 157+00, bending & stringing pipe from 24+00 to 18+00, moving pipe from Boggs Rd to Imperial/Burgettstown, and seeding and mulching from 145+00 to 157+00 and the RT 22 bore pull back; LCS is finishing up mowing and will mob out equipment.
Pipeline 2 - North	No work
Pipeline 2 - South	No work
Pipeline 3	No work
Pipeline 4	No work