

Consol Energy ACAA Projects Daily Update

Report Date:	6/1/2015	Day of Week:	Monday
Gates Open:	ZZ, QQQ		
PREVIOUS DAY'S WORK			
Work Area	Working Hours	Vendors on Site	Work Description
ACAA Pad 1			Drilling - Horizontal rig drilling.
ACAA Pad 2			Drilling and Completions - Frac'ing operations.
ACAA Pad 3			No work
ACAA Pad 4	6:30AM	5:00PM	Trumbull - U Company Drilling - Waiting on Patterson rig. Construction - Trumbull and the U Company applied permanent seed and ditch lining. Saturday and Sunday - No work
ACAA Pad 5			No work
ACAA Pad 6			No work
ACAA FI-3			No work
ACAA Bridge 2			No work
ACAA CI-1	6:30AM	5:00PM	Trumbull - U Company Construction - Trumbull and the U Company finished applying permanent seed and ditch lining. Saturday and Sunday - No work.
ACAA CI-2			No work
Pipeline 1	6:30 AM	3:30 PM	Land Clearing Specialists, Alex E. Paris AEP was ditching from 157+00 to 161+00, installing the second leg of the valve setting at 157+00, bending & stringing pipe from 24+00 to 18+00, moving pipe from Boggs Rd to Imperial/Burgettstown, and seeding and mulching from 145+00 to 157+00 and the RT 22 bore pull back; LCS was finishing up mowing and will mob out equipment. Saturday and Sunday - No work
Pipeline 2 - North			No work
Pipeline 2 - South			No work
Pipeline 3			No work
Pipeline 4			No work
TODAY'S PLANNED WORK			
Work Area	Planned Work Description		
ACAA Pad 1	Drilling - Horizontal rig drilling.		
ACAA Pad 2	Drilling and Completions - Frac'ing operations.		
ACAA Pad 3	No work		
ACAA Pad 4	Drilling - Waiting on Patterson rig. Construction -		

ACAA Pad 5	No work
ACAA Pad 6	No work
ACAA FI-3	No work
ACAA Bridge 2	No work
ACAA CI-1	Construction - No work
ACAA CI-2	No work
Pipeline 1	AEP is welding from 164+30 out to Seabright Rd, building ROW from 136+00 out to 127+00, bending and staging pipe from 24+00 to 18+00, and hauling pipe to stage on Camissi's property.
Pipeline 2 - North	AEP is restoring settlement issues on ROW at 195+20.
Pipeline 2 - South	No work
Pipeline 3	No work
Pipeline 4	No work